

FY18-19 Measure R SBHP Annual Performance Evaluation Report

| KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction | | September 2018 | | | | | | | | | | | | | Updated: 10/8/2018 | |
|--|--|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------|--|--|
| | | | | | | | | | | | | | | | | |
| Project ID (Phases funded by SBHP) | Lead Agency Project Description | Milestone | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Funding Agreement Expires | Status |
| MR312.46 (PD, D, R, C) | City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St. | Submit draft funding agreement documentation to Metro | | | 30 | | | | | | | | | | | |
| | | Fully execute funding agreement | | | | | | 31 | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| MR312.57 (PD) | City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation | Complete environmental document | | | | | | | | | | | | 30 | 6/30/2019 | Draft EIR is currently being routed for approval signatures at Caltrans. |
| MR312.02 (PD, D) (R, C) | City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave. | Award design contract | | | | | | 30 | | | | | | | 6/30/2021 | Design Consultant contract fully executed. |
| | | Begin design | | | | | | 31 | | | | | | | | |
| MR312.09 (PD, D) (R,C) | City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave. | Fully execute funding agreement | | | 30 | | | | | | | | | | | Funding agreement has been executed. |
| | | Complete environmental phase | | | | | | 31 | | | | | | | | |
| | | Begin 35% design | | | | | | | | | | 30 | | | | |
| MR312.47 (PD, D, R, C) | City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements | Award Phase 1 construction contract | | | 30 | | | | | | | | | | 6/30/2022 | City awarded Phase 1 construction contract on 8/28/18. 55% PAED for Phase 2 has been completed. |
| | | Begin Phase 1 construction | | | | | | 1 | | | | | | | | |
| | | Complete Phase 1 construction | | | | | | | | | | | 30 | | | |
| MR312.54 (PD, D, R, C) | City of Hawthorne Inglewood Ave. at El Segundo Blvd., Crenshaw Blvd. at Rocket Rd. & Crenshaw Blvd. at Jack Northrop & 120th St. from Prairie Ave. to Felton Ave. - Intersection widening improvements & traffic signal modifications | Complete construction | | | | | | | | | | | 30 | 6/30/2021 | Project is 95% complete. Intersections of Crenshaw Blvd at Rocket Rd and El Segundo Blvd at Inglewood Ave widenings are completed. City has reached an agreement with Union Pacific and has obtained a right of entry permit. City continues coordination with UP to implement the improvement for their railroad preemption system. | |
| MR312.61 (PD, D, C) | City of Hawthorne Hawthorne Blvd. Arterial Improvements from 120th St. to 111th St. | Complete construction | | | | | | 30 | | | | | | | 6/30/2022 | Project began construction on May 7th and is approximately 80% complete. |
| MR312.66 (PD,D) | City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements | Fully execute funding agreement | | | | | 31 | | | | | | | | | |
| | | Begin PA/ED | | | | | | | 1 | | | | | | | |
| | | Complete PA/ED | | | | | | | | | | | 2 | | | |
| MR312.67 (PD, D, R) | City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements | Fully execute funding agreement | | | | | 31 | | | | | | | | | |
| | | Begin PA/ED | | | | | | | 1 | | | | | | | |
| MR312.68 (PD, D, R) | City of Hawthorne El Segundo Blvd. Improvements (Phase 1) | Fully execute funding agreement | | | | | 31 | | | | | | | | | |
| | | Begin PA/ED | | | | | | | 1 | | | | | | | |
| MR312.69 (PD, D) | City of Hawthorne El Segundo Blvd. Improvements (Phase 2) | Fully execute funding agreement | | | | | 31 | | | | | | | | | |
| | | Begin PA/ED | | | | | | | | | 1 | | | | | |
| MR312.05 (PD, D, R, C) | City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd. | Award construction contract | | | 17 | | | | | | | | | | 6/30/2018 (amendment in works) | Construction contract is currently scheduled to be awarded September 17th. Additional funding has been requested due to bids coming in significantly higher than the engineer's estimate. |
| | | Begin construction | | | | 15 | | | | | | | | | | |
| | | Complete construction | | | | | | | 14 | | | | | | | |
| MR312.12 (PD, D, C) | City of Inglewood Citywide ITS Phase IV | Begin Construction | | | | | | | 31 | | | | | | 6/30/2018 (amendment in works) | |
| | | Complete construction | | | | | | | | | | | 30 | | | |
| MR312.70 | City of Inglewood Prairie Ave. Signal Synchronization Project | Fully execute funding agreement | | | 30 | | | | | | | | | | | Funding Agreement is with City Council for execution. |
| | | TBD | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| MR312.71 | City of Inglewood La Cienega Blvd. Signal Synchronization Project | Fully execute funding agreement | | | | | | 30 | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| MR312.72 | City of Inglewood Arbor Vitae Signal Synchronization Project | Fully execute funding agreement | | | | | | 30 | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| MR312.73 | City of Inglewood Florence Ave. Signal Synchronization Project | Fully execute funding agreement | | | | | | 30 | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | |
| MR312.31 (D, C) | City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements | Complete design | | | | | | | | | 28 | | | | 6/30/2022 | City has reviewed 3 proposals received for design RFP and is preparing to award the project. City has requested the engineering consultant to revise his fee proposal to include more data collection of peak-hour turning movement counts and Left-Turn Phasing Warrant Analysis report for a protected left turn phase. City staff will work on awarding an agreement in the coming weeks. |
| | | Award construction contract | | | | | | | | | | | 9 | | | |
| MR312.43 (PD, D,C) | City of Lomita Intersection Improvements at Western/PV Dr. & PCH/Walnut | Complete construction | | | | 31 | | | | | | | | | 6/30/2019 | Construction began March 26, and is expected to be completed by October. Slight delay caused by signal pole delivery issue. Poles are expected to be delivered in September. |

FY18-19 Measure R SBHP Annual Performance Evaluation Report

| KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction | | September 2018 | | | | | | | | | | | | | | Updated: 10/8/2018 | |
|---|---|--|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------------------------------|---|---|--|
| | | | | | | | | | | | | | | | | | |
| Project ID (Phases funded by SBHP) | Lead Agency Project Description | Milestone | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Funding Agreement Expires | Status | |
| | | | | | | | | | | | | | | | | | |
| MR312.48 (D, R) | City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd. | Begin ROW process | | | | 15 | | | | | | | | | 6/30/2022 | | |
| | | Begin utility relocation | | | | 15 | | | | | | | | | | | |
| | | Begin design | | | | | 8 | | | | | | | | | | |
| | | Complete ROW process | | | | | | | | | | | 20 | | | | |
| | | Complete utility relocation | | | | | | | | | | | | 30 | | | |
| MR312.51 (D, C) | City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel. | Begin design | | | | | | 1 | | | | | | | 6/30/2022 | Project manager is out on emergency medical leave for approximately 2 months. Design is expected to begin January 2019. | |
| MR312.74 | City of Los Angeles Alameda St. (north) east side improvements | Fully execute funding agreement | | | | 31 | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | | |
| | | TBD | | | | | | | | | | | | | | | |
| MR312.28 (PD, R, C) | City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62 | Complete ROW process | | | | | | | | | | | 30 | 6/30/2018 (amendment in works) | Settlement Agreement with tenant #1 has been fully executed, including escrow docs and payment. Meeting is being scheduled with Caltrans. City is currently awaiting court action on eminent domain process regarding the last remaining tenant. | | |
| MR312.34 (PD, D, R, C) | City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia | Complete environmental process | | | | | | | | | 30 | | | 6/30/2020 | Consultant is working to verify design before preparing ROW dedication and TCE docs. MND and Phase 2 ESA environmental work started with drafting of letters to Indian tribes. | | |
| | | Restart design process | | | | | | | | | | 15 | | | | | |
| MR312.35 (PD, D, R, C) | City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement | Submit design plans to Caltrans for review | | | | 31 | | | | | | | | 6/30/2020 | City has provided comments to Consultant on full 65% plans. Coordination with adjacent property owner continues. | | |
| | | Begin environmental phase | | | | | | 31 | | | | 31 | | | | | |
| | | Submit environmental docs to Caltrans for review | | | | | | | | | | | 31 | | | | |
| MR312.06 (D, R, C) | City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd. | Begin Caltrans permitting process | | 1 | | | | | | | | | | 6/30/2019 | Traffic Analysis Report has been finalized. City received revised 90% design plans (phase 1) on 6/5/18. City also received MTA Bus Supervisor's direction on Bus Pad relocation. Caltrans permit process will start 11/1/2018. 90% design plans are expected by 10/19/18. Consultant prepared Study Report on Phase 2 and submitted to the City for review in August. | | |
| | | Complete design | | | | 31 | | | | | | | | | | | |
| | | Begin construction (Phase 1) | | | | | | | 28 | | | | | | | | |
| | | Begin construction (Phase 2) | | | | | | | | | | | 31 | | | | |
| | | Complete construction (Phase 1) | | | | | | | | | | | | | | 30 | |
| MR312.07 (D, C) | City of Redondo Beach PCH at Torrance Blvd. intersection improvements | Begin construction | | | | 1 | | | | | | | | 6/30/2018 (amendment in works) | Project was advertised for construction 8/1/18. City received 5 bids all of which were significantly higher than engineer's estimates, so additional funding was requested. If approved, the project can be awarded in mid-November with construction completion in June 2019. | | |
| | | Complete construction | | | | | | 31 | | | | | | | | | |
| MR312.20 (PD, D, R, C) | City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements | Complete Environmental Site Assessment II | | | 30 | | | | | | | | | 6/30/2018 (amendment in works) | City working with Consultant to get new appraisal, environmental docs, and new offer letter. City is currently waiting for Judge's decision on right-of-entry to conduct ESAII. Court hearing expected in mid-October. Target construction award date revised to March 2020. | | |
| | | Complete design | | | | | | 31 | | | | | | | | | |
| MR312.42 (PD, D, R, C) | City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd. | Complete design | | | | 31 | | | | | | | | 6/30/2020 | Consultant completed the final option plan, preliminary design, and exhibits and forwarded to the City. City started ROW negotiation with the property owner for two parcels. Council has to approve the negotiated acquisition. City met with MWD and West Basin for relocating their utilities. Important design issues, like curb ramp, driveway, and corner cut off were resolved between Gas Station designer and City's consultant. 65% PSE received September 15th and are currently being reviewed by City. | | |
| | | Complete ROW process | | | | | | 31 | | | | | | | | | |
| | | Begin construction | | | | | | | | | | | 1 | | | | |
| MR312.10 (PD, D, R, C) | City of Torrance PCH at Hawthorne Blvd. intersection improvements | Award construction contract | | | | | 20 | | | | | | | 6/30/2019 | Final Caltrans approval for both the Fact Sheets and Site Investigation Report have been received. SCE has completed installation of 4 steel transmission poles and has relocated its facilities. Caltrans returned 2nd set of comments on 8/22 with several significant new comments. City staff requested that several comments be removed and Caltrans obliged. Staff revising plans for 3rd submittal to Caltrans currently. | | |
| | | Begin construction | | | | | | | 1 | | | | | | | | |
| MR312.23 (PD, D, R, C) | City of Torrance Torrance Park and Ride | Complete false work, iron placement, pole placement (construction continues into FY19) | | | | | | | | | 1 | | | 6/30/2019 | Construction began in June 2018 and will be ongoing through August 2019. | | |
| MR312.26 (PD, D, R, C) | City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements | TBD | | | | | | | | | | | | 6/30/2022 | 8th PDT meeting was held 9/6/18. Staff also met with Caltrans ROW agent to view and start appraising the property on the southeast corner of 182nd and Crenshaw Blvd (former ExxonMobil site). | | |
| MR312.40 (PD, D, R, C) | City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement | Submit final design | | | | | | | | | 31 | | | 6/30/2018 (amendment in works) | 1yr FA time extension requested to allow time to complete design revisions as they relate to the new Starbucks development on PCH/Anza in addition to the timing coordination needed to allow West Basin to complete their trench work across PCH. Staff is working with design consultant to amend contract to allow for 1yr extension. | | |
| | | Complete Caltrans permitting process | | | | | | | | | | 31 | | | | | |
| MR312.60 (PD, D, R, C) | City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St. | Complete pole placement (construction continues into FY19) | | | | | | | | | 1 | | | 6/30/2021 | Construction began in June 2018 and will be ongoing through August 2019. | | |
| MR312.32 (PD) | Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project | Complete environmental phase | | | | 30 | | | | | | | | 6/30/2021 | | | |
| MR312.25 | Caltrans I-405 at 182nd St./ Crenshaw Blvd. Improvements | TBD | | | | | | | | | | | | 6/30/2018 | Design and ROW amendment executed in Sept 2017. The goal for the 17-18 fiscal year was to get 30% design completed. | | |
| MR312.29 | Caltrans ITS: PCH and Parallel Arterials from I-105 to I-110 | TBD | | | | | | | | | | | | 6/30/2018 | Project supposed to start construction and other system development work underway in parallel with construction. | | |