

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met	September 2018												Updated: 10/10/2018	
		= APE milestone late														
		= External Delay														
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	Submit draft funding agreement documentation to Metro			30											City has submitted draft funding agreement documentation to Metro as part of executing the funding agreement.
		Fully execute funding agreement						31								
		TBD														
		TBD														
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete environmental document												30	6/30/2019	Draft EIR is out for public comment. Public Meeting is scheduled for 10/30/18.
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Award design contract						30							6/30/2021	Design Consultant contract fully executed.
		Begin design						31								
MR312.09 (PD, D) (R,C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Fully execute funding agreement			30											Funding agreement has been executed.
		Complete environmental phase						31								
		Begin 35% design										30				
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements	Award Phase 1 construction contract			30										6/30/2022	City awarded Phase 1 construction contract on 8/28/18. 55% PAED for Phase 2 has been completed.
		Begin Phase 1 construction						1								
		Complete Phase 1 construction											30			
MR312.54 (PD, D, R, C)	City of Hawthorne Inglewood Ave. at El Segundo Blvd., Crenshaw Blvd. at Rocket Rd. & Crenshaw Blvd. at Jack Northrop & 120th St. from Prairie Ave. to Felton Ave. - Intersection widening improvements & traffic signal modifications	Complete construction											30	6/30/2021	Project is 95% complete. Intersections of Crenshaw Blvd at Rocket Rd and El Segundo Blvd at Inglewood Ave widenings are completed. City has reached an agreement with Union Pacific and has obtained a right of entry permit. City continues coordination with UP to implement the improvement for their railroad preemption system.	
MR312.61 (PD, D, C)	City of Hawthorne Hawthorne Blvd. Arterial Improvements from 120th St. to 111th St.	Complete construction					30							6/30/2022	Project began construction on May 7th and is approximately 80% complete.	
MR312.66 (PD,D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED							1							
		Complete PA/ED											2			
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED							1							
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Fully execute funding agreement				31										
		Begin PA/ED							1							
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Fully execute funding agreement				31										
		Begin PA/ED									1					
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Award construction contract			17										6/30/2018 (amendment in works)	Construction contract is currently scheduled to be awarded September 17th. Additional funding has been requested due to bids coming in significantly higher than the engineer's estimate.
		Begin construction				15										
		Complete construction							14							
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Begin Construction							31					6/30/2018 (amendment in works)		
		Complete construction											30			
MR312.70	City of Inglewood Prairie Ave. Signal Synchronization Project	Fully execute funding agreement			30										Funding Agreement is with City Council for execution.	
		TBD														
		TBD														
MR312.71	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.72	City of Inglewood Arbor Vitae Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.73	City of Inglewood Florence Ave. Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design									28			6/30/2022	City has reviewed 3 proposals received for design RFP and is preparing to award the project. City has requested the engineering consultant to revise his fee proposal to include more data collection of peak-hour turning movement counts and Left-Turn Phasing Warrant Analysis report for a protected left turn phase. City staff will work on awarding an agreement in the coming weeks.	
		Award construction contract											9			
MR312.43 (PD, D,C)	City of Lomita Intersection Improvements at Western/PV Dr. & PCH/Walnut	Complete construction				31								6/30/2019	Construction began March 26, and is expected to be completed by October. Slight delay caused by signal pole delivery issue. Poles have been delivered and are being installed.	

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met	September 2018												Updated: 10/10/2018	
		= APE milestone late														
		= External Delay														
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	Begin ROW process				15									6/30/2022	
		Begin utility relocation				15										
		Begin design					8									
		Complete ROW process												20		
		Complete utility relocation												30		
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design						1							6/30/2022	Project manager is out on emergency medical leave for approximately 2 months. Design is expected to begin January 2019.
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	Fully execute funding agreement				31										
		TBD														
		TBD														
MR312.28 (PD, R, C)	City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process												30	6/30/2018 (amendment in works)	Settlement Agreement with tenant #1 has been fully executed, including escrow docs and payment. Meeting is being scheduled with Caltrans. City is currently awaiting court action on eminent domain process regarding the last remaining tenant.
MR312.34 (PD, D, R, C)	City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia	Complete environmental process										30			6/30/2020	Consultant is working to verify design before preparing ROW dedication and TCE docs. MND and Phase 2 ESA environmental work started with drafting of letters to Indian tribes.
		Restart design process											15			
MR312.35 (PD, D, R, C)	City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review				31									6/30/2020	City has provided comments to Consultant on full 65% plans. Coordination with adjacent property owner continues.
		Begin environmental phase							31				31			
		Submit environmental docs to Caltrans for review												31		
MR312.06 (D, R, C)	City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Begin Caltrans permitting process		1											6/30/2019	Traffic Analysis Report has been finalized. City received revised 90% design plans (phase 1) on 6/5/18. City also received MTA Bus Supervisor's direction on Bus Pad relocation. Caltrans permit process will start 11/1/2018. 90% design plans are expected by 10/19/18. Consultant prepared Study Report on Phase 2 and submitted to the City for review in August.
		Complete design				31										
		Begin construction (Phase 1)								28						
		Begin construction (Phase 2)												31		
		Complete construction (Phase 1)												30		
MR312.07 (D, C)	City of Redondo Beach PCH at Torrance Blvd. intersection improvements	Begin construction				1									6/30/2018 (amendment in works)	Project was advertised for construction 8/1/18. City received 5 bids all of which were significantly higher than engineer's estimates, so additional funding was requested. If approved, the project can be awarded in mid-November with construction completion in June 2019.
		Complete construction						31								
MR312.20 (PD, D, R, C)	City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements	Complete Environmental Site Assesment II			30										6/30/2018 (amendment in works)	City working with Consultant to get new appraisal, environmental docs, and new offer letter. City is currently waiting for Judge's decision on right-of-entry to conduct ESAIL. Court hearing expected in mid-October. Target construction award date revised to March 2020.
		Complete design						31								
MR312.42 (PD, D, R, C)	City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design				31									6/30/2020	Consultant completed the final option plan, preliminary design, and exhibits and forwarded to the City. City started ROW negotiation with the property owner for two parcels. Council has to approve the negotiated acquisition. City met with MWD and West Basin for relocating their utilities. Important design issues, like curb ramp, driveway, and corner cut off were resolved between Gas Station designer and City's consultant. 65% PSE received September 15th and are currently being reviewed by City.
		Complete ROW process						31								
		Begin construction											1			
MR312.10 (PD, D, R, C)	City of Torrance PCH at Hawthorne Blvd. intersection improvements	Award construction contract					20								6/30/2019	Final Caltrans approval for both the Fact Sheets and Site Investigation Report have been received. SCE has completed installation of 4 steel transmission poles and has relocated its facilities. Caltrans returned 2nd set of comments on 8/22 with several significant new comments. City staff requested that several comments be removed and Caltrans obliged. Staff revising plans for 3rd submittal to Caltrans currently.
		Begin construction							1							
MR312.23 (PD, D, R, C)	City of Torrance Torrance Park and Ride	Complete false work, iron placement, pole placement (construction continues into FY19)									1				6/30/2019	Construction began in June 2018 and will be ongoing through August 2019.
MR312.26 (PD, D, R, C)	City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements	TBD													6/30/2022	8th PDT meeting was held 9/6/18. Staff also met with Caltrans ROW agent to view and start appraising the property on the southeast corner of 182nd and Crenshaw Blvd (former ExxonMobil site).
MR312.40 (PD, D, R, C)	City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement	Submit final design										31			6/30/2018 (amendment in works)	1yr FA time extension requested to allow time to complete design revisions as they relate to the new Starbucks development on PCH/Anza in addition to the timing coordination needed to allow West Basin to complete their trench work across PCH. Staff is working with design consultant to amend contract to allow for 1yr extension.
		Complete Caltrans permitting process											31			
MR312.60 (PD, D, R, C)	City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete pole placement (construction continues into FY19)									1				6/30/2021	Construction began in June 2018 and will be ongoing through August 2019.
MR312.32 (PD)	Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete environmental phase				30									6/30/2021	
MR312.25	Caltrans I-405 at 182nd St./ Crenshaw Blvd. Improvements	TBD													6/30/2018	Design and ROW amendment executed in Sept 2017. The goal for the 17-18 fiscal year was to get 30% design completed.
MR312.29	Caltrans ITS: PCH and Parallel Arterials from I- 105 to I-110	TBD													6/30/2018	Project supposed to start construction and other system development work underway in parallel with construction.

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met			September 2018												Updated: 10/10/2018	
		= APE milestone late																
		= External Delay																
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status		
MR312.24	Caltrans I-110 Aux lane from SR-91 to Torrance Blvd Aux lane & I-405/I-110 connector																	
MR312.25	Caltrans I-405 at 182nd St. / Crenshaw Blvd. Improvements																	
MR312.29	Caltrans ITS; PCH and Parallel Arterials from I-105 to I-110																	
MR312.45	Caltrans PA/ED Integrated Corridor Management System (ICMS) on I-110 from Artesia Blvd. and I-405																	
MR312.30	Metro/Caltrans Feasibility Study for I-405 from I-110 to I-105 and I-105 from I-405 to I-110																	
MR312.XX	Metro/Caltrans Feasibility Study for I-405 from I-110 to I-105 and I-105 from I-405 to I-110																	
MR312.48	Metro/Caltrans Western Ave. from Palos Verdes Drive North to Gardena - PSR																	
MR312.32	Metro/Caltrans SR-1 from Eastern Boundary of Carson to Eastern Boundary of Torrance - PSR																	
MR312.31	Metro Inglewood Transit Center at Florence/La Brea																	
MR312.41	City of Carson Traffic Signal Upgrades at 10 intersections															Committed Project, no FA executed		
MR312.50	City of Inglewood ITS: Phase V - Communication Gap Closure on Various Locations, ITS Upgrade and Arterial Detection															Committed Project, no FA executed		
MR312.49	City of Lawndale Redondo Beach Blvd. Mobility Improvements from Prairie Ave. to Artesia Blvd. (CFP match)															Committed Project, no FA executed		
MR312.52	Los Angeles County ITS: Improvements on South Bay Arterials															Committed Project, no FA executed. Funding available FY18-19		
MR312.62	City of Manhattan Beach Sepulveda Blvd. Operational Improvements at Rosecrans Ave., 33rd St., Cedar Ave., 14th St., and 2nd St.															Committed Project, no FA executed		
MR312.39	City of Rancho Palos Verdes PSR- Western Ave. from Palos Verdes Drive North to 25th Street															Committed Project, no FA executed		