

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		August 2018													Updated: 9/11/2018	
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	Submit draft funding agreement documentation to Metro			30											
		Fully execute funding agreement						31								
		TBD														
		TBD														
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete environmental document												30	6/30/2019	Draft EIR is currently being routed for approval signatures at Caltrans.
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Award design contract					30								6/30/2021	Design Consultant contract fully executed.
		Begin design						31								
MR312.09 (PD, D) (R,C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Fully execute funding agreement			30											Funding agreement has been executed.
		Complete environmental phase						31								
		Begin 35% design										30				
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements	Award Phase 1 construction contract			30										6/30/2022	City awarded Phase 1 construction contract on 8/28/18. 40% PAED for Phase 2 has been completed.
		Begin Phase 1 construction						1								
		Complete Phase 1 construction												30		
MR312.54 (PD, D, R, C)	City of Hawthorne Inglewood Ave. at El Segundo Blvd., Crenshaw Blvd. at Rocket Rd. & Crenshaw Blvd. at Jack Northrop & 120th St. from Prairie Ave. to Felton Ave. - Intersection widening improvements & traffic signal modifications	Complete construction												30	6/30/2021	Project is 95% complete. Intersections of Crenshaw Blvd at Rocket Rd and El Segundo Blvd at Inglewood Ave widenings are completed. City has reached an agreement with Union Pacific and has obtained a right of entry permit. City continues coordination with UP to implement the improvement for their railroad preemption system.
MR312.61 (PD, D, C)	City of Hawthorne Hawthorne Blvd. Arterial Improvements from 120th St. to 111th St.	Complete construction					30								6/30/2022	Project began construction on May 7th . Contractor has begun traffic signal installation. Project completion is expected in November 2018.
MR312.66 (PD,D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED							1							
		Complete PA/ED											2			
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED							1							
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Fully execute funding agreement				31										
		Begin PA/ED							1							
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Fully execute funding agreement				31										
		Begin PA/ED									1					
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Award construction contract			17										6/30/2018 (amendment in works)	Construction contract is currently scheduled to be awarded September 17th. Additional funding has been requested due to bids coming in significantly higher than the engineer's estimate.
		Begin construction				15										
		Complete construction							14							
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Begin Construction							31						6/30/2018 (amendment in works)	
		Complete construction												30		
MR312.70	City of Inglewood Prairie Ave. Signal Synchronization Project	Fully execute funding agreement			30											
		TBD														
		TBD														
MR312.71	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.72	City of Inglewood Arbor Vitae Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.73	City of Inglewood Florence Ave. Signal Synchronization Project	Fully execute funding agreement					30									
		TBD														
		TBD														
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design									28				6/30/2022	City has reviewed 3 proposals received for design RFP and is preparing to award the project. City has requested the engineering consultant to revise his fee proposal to include more data collection of peak-hour turning movement counts and Left-Turn Phasing Warrant Analysis report for a protected left turn phase. City staff will work on awarding an agreement in the coming weeks.
		Award construction contract											9			
MR312.43 (PD, D,C)	City of Lomita Intersection Improvements at Western/PV Dr. & PCH/Walnut	Complete construction				31									6/30/2019	Construction began March 26. and is expected to be completed by October. Slight delay caused by signal pole delivery issue. Poles are expected to be delivered in September.

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		August 2018														Updated: 9/11/2018	
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status	
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	Begin ROW process				15									6/30/2022		
		Begin utility relocation				15											
		Begin design					8										
		Complete ROW process											20				
		Complete utility relocation												30			
MR312.51 (D, C)	City of Los Angeles Anahiem St. improvements from Farragut Ave. to Dominguez Channel.	Begin design						1							6/30/2022	Project manager is out on emergency medical leave for approximately 2 months. Design is expected to begin January 2019.	
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	Fully execute funding agreement				31											
		TBD															
		TBD															
MR312.28 (PD, R, C)	City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process											30	6/30/2018 (amendment in works)	City Attorney working on serving "complaint" to tenants of 3500 Sepulveda Blvd as the initial process based on City Council action on 6/5/18 - Resolution of Necessity hearing related to Tenant #2 (only remaining ROW issue). Settlement agreement with other tenant is being executed by City.		
MR312.34 (PD, D, R, C)	City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia	Complete environmental process									30			6/30/2020	City obtained amendment to agreement and updated insurance from consultant to do Phase 2 ESA work (no longer going with separate consultant). City Council to approve amendment to agreement on July 17th.		
		Restart design process										15					
MR312.35 (PD, D, R, C)	City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review				31								6/30/2020	60% street geometry plans submitted by Consultant on 6/22/18 for City review. Consultant is still working on 60% traffic signal modification plans.		
		Begin environmental phase						31				31					
		Submit environmental docs to Caltrans for review											31				
MR312.06 (D, R, C)	City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Begin Caltrans permitting process		1										6/30/2019	Traffic Analysis Report has been finalized. City received revised 90% design plans (phase 1) on 6/5/18. City also received MTA Bus Supervisor's direction on Bus Pad relocation. Caltrans permit process will start 10/1/2018. 90% design plans are expected by 9/30/18.		
		Complete design				31											
		Begin construction (Phase 1)							28								
		Begin construction (Phase 2)											31				
		Complete construction (Phase 1)														30	
MR312.07 (D, C)	City of Redondo Beach PCH at Torrance Blvd. intersection improvements	Begin construction				1								6/30/2018 (amendment in works)	Project was advertised for construction 8/1/18. City received 5 bids all of which were significantly higher than engineer's estimates, so additional funding was requested. If approved, the project can be awarded in early December with construction completion in June 2019.		
		Complete construction						31									
MR312.20 (PD, D, R, C)	City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements	Complete Environmental Site Assessment II			30									6/30/2018 (amendment in works)	City working with Consultant to get new appraisal, environmental docs, and new offer letter. Failing to negotiate will lead to Eminent Domain process. Currently, City Attorney forwarded the letter of request for right-of-entry to conduct the Environmental Site Assessment II to the property owner. City did not receive any response. City is currently waiting for Judge's decision on right-of-entry to conduct ESAII. Court hearing expected in late September. Target construction award date revised to March 2020.		
		Complete design						31									
MR312.42 (PD, D, R, C)	City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design				31								6/30/2020	Consultant completed the final option plan, preliminary design, and exhibits and forwarded to the City. City started ROW negotiation with the property owner for two parcels. Council has to approve the negotiated acquisition. City met with MWD and West Basin for relocating their utilities. Important design issues, like curb ramp, driveway, and corner cut off were just resolved between Gas Station designer and City's consultant. 65% PSE submittal further extended to September 15th due to above mentioned design issues just resolved.		
		Complete ROW process						31									
		Begin construction											1				
MR312.10 (PD, D, R, C)	City of Torrance PCH at Hawthorne Blvd. intersection improvements	Award construction contract					20							6/30/2019	Final Caltrans approval for both the Fact Sheets and Site Investigation Report have been received. SCE has completed installation of 4 steel transmission poles and has relocated its facilities. Caltrans permit plans were revised and submitted for 2nd review by Caltrans. Caltrans comments were expected 2wks ago but have not yet been received despite numerous requests.		
		Begin construction							1								
MR312.23 (PD, D, R, C)	City of Torrance Torrance Park and Ride	Complete false work, iron placement, pole placement (construction continues into FY19)									1			6/30/2019	Construction began in June 2018 and will be ongoing through August 2019.		
MR312.26 (PD, D, R, C)	City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements	TBD												6/30/2022	No PDT meeting in August. Staff worked with outside Counsel to address revisions on the appraisal report for the Arco property. Additionally, staff continues to coordinate w/caltrans environmental on the Hazardous Materials Disclosure Document for Acquisition on the southeast corner of 182nd St and Crenshaw Blvd (former ExxonMobil site).		
MR312.40 (PD, D, R, C)	City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement	Submit final design									31			6/30/2018 (amendment in works)	1yr FA time extension requested to allow time to complete design revisions as they relate to the new Starbucks development on PCH/Anza in addition to the timing coordination needed to allow West Basin to complete their trench work across PCH. Staff returned plan review comments back to consultant.		
		Complete Caltrans permitting process										31					
MR312.60 (PD, D, R, C)	City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete pole placement (construction continues into FY19)									1			6/30/2021	Construction began in June 2018 and will be ongoing through August 2019.		
MR312.32 (PD)	Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete environmental phase					30							6/30/2021			
MR312.25	Caltrans I-405 at 182nd St./ Crenshaw Blvd. Improvements	TBD												6/30/2018	Design and ROW amendment executed in Sept 2017. The goal for the 17-18 fiscal year was to get 30% design completed.		
MR312.29	Caltrans ITS: PCH and Parallel Arterials from I-105 to I-110	TBD												6/30/2018	Project supposed to start construction and other system development work underway in parallel with construction.		