

FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met		= APE milestone late		= External Delay		July 2019												Updated: 8/12/2019	
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>					
MR312.28 (PD, R, C)	City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process			30										6/30/2019	DATE: 8/9/19 All ROW obtained as of March 2019 and final Joint Utilities Agreement with Edison executed end of July 2019. ROW Certification package submitted to Caltrans for approval - expected by mid September 2019. Request to Advertise Project for approval by Caltrans in October 2019. Project to be advertised and bids opened in November 2019 and Construction Contract awarded in January 2020.					
MR312.34 (PD, D, R, C)	City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia	Complete environmental process				31									6/30/2020	DATE: 8/9/19 Public Review of Mitigated Negative Declaration completed in 6/2019. City Council approval and filing of Notice of Determination in 10/2019. Due to Temporary Construction Easement negotiations with adjacent property owner, ROW issues will likely be resolved by 2/2020 and Plans will be finalized in 3/2020.					
MR312.35 (PD, D, R, C)	City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review													6/30/2020	DATE: 8/9/19 City has met w/ & submitted plans to Caltrans for almost 18 months. Latest comments (7/2019) want more revisions to plans and need to submit additional Design Exception Fact Sheets. Once the design plans are approved by Caltrans at 90% (anticipated in 2/2020) to determine exact foot print of project, Environmental Phase will begin (anticipated in 3/2020). During the course of environmental review process City will forward the environmental paperwork to Caltrans (in 6/2020)					
MR312.06 (D, R, C)	City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Complete Caltrans/LACFCD permitting (Phase 1)								28					6/30/2020	DATE: 8/7/19 Phase 1 design started in 3/2019. Construction is expected to begin 1/2021 and be completed by 6/2021. Phase 2 Concept Study Report/Cost Estimate submitted to City in 10/2018. Phase 3 recommendations have been accepted by Caltrans for inclusion in the upcoming CAPM project.					
MR312.07 (D, C)	City of Redondo Beach PCH at Torrance Blvd. intersection improvements	Complete construction						31							6/30/2020	DATE: 8/7/19 Signal pole delivery expected 10/2019. Construction is expected to be complete by 12/31/19.					
MR312.20 (PD, D, R, C)	City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements	Complete CEQA Process/Council Meeting					30								6/30/2020	DATE: 8/7/19 Property owner has been uncooperative re ROW acquisition, so City has contracted with ROW attorney to assist. Attorney is working to get updated CEQA document, new appraisal, and new offer letter. Project is expected to be awarded in Summer 2020 with construction starting Fall 2020 and completed by Winter 2021.					
MR312.42 (PD, D, R, C)	City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design						30							6/30/2020	DATE: 8/7/19 Property owner has been cooperative and appraisal being prepared for offer letter of right of way acquisition. SCE completed power pole relocation. Pending utility relocation, MWD completed design and is scheduling relocation of their utility equipment.					
MR312.75 (C)	City of Redondo Beach Kingsdale Ave. at Artesia Blvd. Intersection Improvements	Award construction contract					30								6/30/2024	DATE: 8/7/19 Intersection improvements are sequentially tied to the Transit Center construction and will be bid complimentary to the Center. Bid solicitations are expected in 10/2019. Intersection widening is expected to start in 7/2021.					
MR312.10 (PD, D, R, C)	City of Torrance PCH at Hawthorne Blvd. intersection improvements	Caltrans review of 95% design			12										6/30/2019	DATE: 8/7/19 Caltrans issued a permit to construct a watermain prior to construction of the grant project. Caltrans and city staff worked together to develop a geotechnical work plan for retaining walls on the NE quadrant of the project area. This is the last item needed before the City can resubmit revised plans to Caltrans. City will be requesting verification from Caltrans that this work is the last requirement before a permit is issued to construct.					
MR312.23 (PD, D, R, C)	City of Torrance Torrance Park and Ride	Complete construction							31						6/30/2019	DATE: 8/7/19 Construction began 6/2018 and will be ongoing through 1/2020.					
MR312.26 (PD, D, R, C)	City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements	Complete ROW acquisition											30		6/30/2022	DATE: 8/7/19 PDT meeting held on 7/18/19. Phase 2 enviro report was finalized and an offer letter for the Arco property was sent to Marathon Petroleum. Additionally, staff drafted revisions to Scope of Work for the funding agreement amendment request.					
MR312.40 (PD, D, R, C)	City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement	Fully execute construction contract					30								6/30/2019	DATE: 8/7/19 Revisions to plans received and are being reviewed. Staff also drafted revisions to the Scope of Work for the funding agreement amendment request.					
MR312.60 (PD, D, R, C)	City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete construction							31						6/30/2021	DATE: 8/7/19 Construction began 6/2018 and will be ongoing through 1/2020.					
MR312.76	City of Torrance Plaza Del Amo at Western Ave Improvements	Complete 65% design						31							6/30/2022	DATE: 8/7/19 Design contract negotiated and scheduled for award in 8/2019. Contracts approved by City Attorney and staff reports are being drafted.					
MR312.32 (PD)	Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete 35% design			20										6/30/2021	DATE: 7-30-19 PA/ED was completed on 6/21/19					
		Complete 65% design							31												
		Complete 95% design											5								