

FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met = APE milestone late = External Delay	July 2019													Updated: 8/13/2019					
			Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>					
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone																			
MR312.41 (PD, D, R, C)	City of Carson Traffic signal upgrades at 10 intersections	Fully execute funding agreement									31										
		TBD																			
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	Fully execute funding agreement									31										
		TBD																			
MR312.80 (PD, D, R, C)	City of Carson 223rd Street widening	Fully execute funding agreement									31										
		TBD																			
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete additional analyses as requested by Metro prior to approval of funding for design														30	6/30/2020	DATE: 8/1/19 City met with Metro and Caltrans to discuss comments on traffic report. Caltrans confirmed city's expected benefits to the State Hwy System (PCH). Metro is reviewing further with Hwy Dept staff and will get back to city with next steps.			
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Begin 95% design						30										6/30/2021	DATE: 8/7/19 PSE is on-going. Partial plans re-submitted to LADOT for comments. Partial plans also sent to UPRR but no response since March.		
		Complete design											31								
MR312.09 (PD, D) (R,C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Begin 95% design																6/30/2021	DATE: 8/7/19 35% PSE has been completed. 65% PSE has begun.		
		Complete design																			
		Begin design															30				
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements	Complete Phase 1 construction						30										6/30/2022	DATE: 8/7/19 Construction for Phase 1 of the project is 45% complete and PSE for Phase 2 is 65% complete.		
		Complete Phase 2 design																			
MR312.66 (PD,D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Complete PA/ED							30									6/30/2022	DATE: 8/7/19 Preliminary Environmental Study is underway.		
		Begin design																			
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Complete preliminary design								14								6/30/2022	DATE: 8/7/19 Preliminary Environmental Study is underway.		
		Begin PA/ED																			
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Begin PA/ED																6/30/2022	DATE: 8/7/19 Preliminary Environmental Study is underway.		
		Complete PA/ED																			
		Begin design																			
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Complete PA/ED	30															6/30/2022	DATE: 8/7/19 PA/ED was completed		
		Begin design																			
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Begin construction																6/30/2019			
		Complete construction																			
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Complete construction																6/30/2019	DATE: 8/8/19 City awarded construction to Crosstown in 5/2019. Construction continues.		
MR312.70 (D,C)	City of Inglewood Prairie Ave. Signal Synchronization Project	Complete design																6/30/2022	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.		
		Begin construction																			
		Complete construction																			
MR312.71 (D,C)	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Complete design																6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.		
		Begin construction																			
		Complete construction																			
MR312.72 (D,C)	City of Inglewood Arbor Vitae Signal Synchronization Project	Complete design																6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.		
		Begin construction																			
		Complete construction																			
MR312.73 (D,C)	City of Inglewood Florence Ave. Signal Synchronization Project	Complete design																6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.		
		Begin construction																			
		Complete construction																			
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design	29															6/30/2022			
		Award construction contract																			
		Begin construction																			
		Complete construction																			
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	TBD																6/30/2022			
		TBD																			
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design																6/30/2022			
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	TBD																			

