

FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met = APE milestone late = External Delay	May 2020												Updated: 6/9/2020	Status (Yellow indicates monthly report not received by time of APE printing)
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	
MR312.41 (PD, D, R, C)	City of Carson Traffic signal upgrades at 5 intersections	TBD														DATE: 5/26/2020 Metro will be leading design of this project, after which it will be handed over to the City for construction. Consultant has been working on design after conducting field investigations. A conference call between City, Metro, and Consultant was held on 5/19/20. Design expected to be complete December 2020.
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	TBD														DATE: 5/26/2020 Metro will be leading design of this project, after which it will be handed over to the City for construction. Consultant has been working on design after conducting field investigations. A conference call between City, Metro, and Consultant was held on 5/19/20. Design expected to be complete December 2020.
MR312.80 (PD, D, R, C)	City of Carson 223rd Street widening	Fully execute funding agreement TBD							31							
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete additional analyses as requested by Metro prior to approval of funding for design												30	6/30/20	DATE: 6/1/2020 City is awaiting funding agreement amendment to begin design work.
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Begin 95% design Complete design			30										6/30/21	DATE: 6/1/2020 PSE is at 95%, but the city has not been able to proceed as UPRR has not responded to plan check requests. CPUC has been asked to help get response. City is currently projecting PSE completion in 12/2020.
MR312.09 (PD, D) (R,C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Begin 95% design Complete design				31										DATE: 6/1/2020 95% PSE, but city is also waiting on UPRR comments on preliminary plans. CPUC has been asked to help get response. 1 of 5 intersections requires UP review. Metro instructed City to push completion date of the project by 2-3 years as it will become TCM Committed.
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements	Complete Phase 1 construction Complete Phase 2 design			30										6/30/22	DATE: 6/6/2020 Phase 1 construction is complete. Phase 2 design is approximately 63% complete.
MR312.66 (PD,D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Complete PA/ED Begin design				30										DATE: 6/6/2020 Design is at 10%.
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Complete preliminary design Begin PA/ED				14			1							DATE: 6/6/2020 Design is currently at 41%.
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Begin PA/ED Complete PA/ED Begin design				1			30							DATE: 6/6/2020 Design is at 9%.
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Complete PA/ED Begin design	30						30							DATE: 6/6/2020 Preliminary Environmental Study and PAED are underway.
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Begin construction Complete construction			30				30						6/30/20	DATE: 5/13/2020 Construction began in October 2019. City is awaiting signal turn on completion and authorization with Caltrans. Meeting is scheduled to discuss this item on 5/14/2020.
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Complete construction							31						6/30/20	DATE: 5/5/2020 Construction is complete. City will begin working on project close out process.
MR312.70 (D,C)	City of Inglewood Prairie Ave. Signal Synchronization Project	Complete design Begin construction Complete construction										1	15	31	6/30/22	DATE: 5/5/2020 Design work has been completed. Construction is expected to be finished in May 2020.
MR312.71 (D,C)	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Complete design Begin construction Complete construction										1	15	31	6/30/23	DATE: 5/5/2020 Design work has been completed. Construction is expected to be finished in May 2020.
MR312.72 (D,C)	City of Inglewood Arbor Vitae Signal Synchronization Project	Complete design Begin construction Complete construction										1	15	31	6/30/23	DATE: 5/5/2020 Design work has been completed. Construction is expected to be finished in May 2020.
MR312.73 (D,C)	City of Inglewood Florence Ave. Signal Synchronization Project	Complete design Begin construction Complete construction										1	15	31	6/30/23	DATE: 5/5/2020 Design work has been completed. Construction is expected to be finished in May 2020.
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design Award construction contract Begin construction Complete construction	29				1								6/30/22	DATE: 5/7/2020 City received construction bids which came back higher than expected. City working to identify funding to fill the gap and hopes to award the project in June. Construction would begin in summer 2020 and would be completed the end of 2020.
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	Begin design TBD	31												6/30/22	DATE: 6/9/2020 Design is currently at 50%. City has encountered additional requirements from CPUC resulting in a funding shortfall. Meetings are being arranged between City, Metro, and SBCCOG staff to address.
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design										1			6/30/22	
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	TBD														DATE: 9/11/19 CURRENT UPDATE PENDING FROM CITY. Metro provided direction to merge the East and West project improvements. LADWP is working on power pole relocation. Preliminary Environmental Study is being prepared and will be submitted in Caltrans for review.

