

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met = APE milestone late = External Delay	November 2018												Updated: 12/7/2018	
Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	Submit draft funding agreement documentation to Metro			30											City has submitted draft funding agreement documentation to Metro as part of executing the funding agreement.
		Fully execute funding agreement						31								
		TBD														
		TBD														
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete environmental document												30	6/30/2019	Draft EIR is out for public comment. Public Meeting is scheduled for 10/30/18.
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Award design contract					30								6/30/2021	Design Consultant contract fully executed and design work has started.
		Begin design						31								
MR312.09 (PD, D) (R,C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Fully execute funding agreement			30											City is currently evaluating bids in response to RFP.
		Complete environmental phase						31								
		Begin 35% design										30				
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave. Signal Improvements	Award Phase 1 construction contract			30										6/30/2022	City awarded Phase 1 construction contract on 8/28/18. 65% PAED for Phase 2 has been completed.
		Begin Phase 1 construction					1									
		Complete Phase 1 construction											30			
MR312.54 (PD, D, R, C)	City of Hawthorne Inglewood Ave. at El Segundo Blvd., Crenshaw Blvd. at Rocket Rd. & Crenshaw Blvd. at Jack Northrop & 120th St. from Prairie Ave. to Felton Ave. - Intersection widening improvements & traffic signal modifications	Complete construction											30	6/30/2021	Project is 95% complete. Intersections of Crenshaw Blvd at Rocket Rd and El Segundo Blvd at Inglewood Ave widenings are completed. City has reached an agreement with Union Pacific and has obtained a right of entry permit. City continues coordination with UP to implement the improvement for their railroad preemption system.	
MR312.61 (PD, D, C)	City of Hawthorne Hawthorne Blvd. Arterial Improvements from 120th St. to 111th St.	Complete construction					30								6/30/2022	Project began construction on May 7th and is approximately 85% complete.
MR312.66 (PD,D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED						1								
		Complete PA/ED										2				
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Fully execute funding agreement				31										
		Begin PA/ED						1								
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Fully execute funding agreement				31										
		Begin PA/ED						1								
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Fully execute funding agreement				31										
		Begin PA/ED								1						
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Award construction contract			17										6/30/2018 (amendment in works)	Construction contract is currently scheduled to be awarded September 17th. Additional funding has been requested due to bids coming in significantly higher than the engineer's estimate.
		Begin construction				15										
		Complete construction							14							
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Begin Construction (remaining project scope)							31						6/30/2018 (amendment in works)	Amendment was executed to extend FA to allow City time to construct the remaining project scope. Construction is underway.
		Complete construction											30			
MR312.70	City of Inglewood Prairie Ave. Signal Synchronization Project	Fully execute funding agreement			30											City Council approved funding agreement on 10/2. Agreement is being sent to Metro for final execution.
		Begin design						31								
		Complete design									15					
		Begin construction										30				
		Complete construction											30			
MR312.71	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Fully execute funding agreement					30									
		Begin design								1						
		Complete design										30				
MR312.72	City of Inglewood Arbor Vitae Signal Synchronization Project	Fully execute funding agreement					30									
		Begin design								1						
		Complete design										30				
MR312.73	City of Inglewood Florence Ave. Signal Synchronization Project	Fully execute funding agreement					30									
		Begin design								1						
		Complete design										30				
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design									28				6/30/2022	City has selected consultant for design and engineering services. City is preparing the contract for Council approval on December 17, 2018.
		Award construction contract											9			
MR312.43 (PD, D,C)	City of Lomita Intersection Improvements at Western/PV Dr. & PCH/Walnut	Complete construction				31									6/30/2019	Construction began March 26. and is expected to be completed by October. Slight delay caused by signal pole delivery issue. Poles have been delivered and are being installed.

FY18-19 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design;
R= Right of Way; C= Construction

= APE milestone met
= APE milestone late
= External Delay

November 2018

Updated: 12/7/2018

Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	November 2018												Funding Agreement Expires	Status		
			Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun				
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	Begin ROW process				15											6/30/2022	
		Begin utility relocation				15												
		Begin design					8											
		Complete ROW process											20					
		Complete utility relocation											30					
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design							1							6/30/2022	Project manager is out on emergency medical leave for approximately 2 months. Design is expected to begin January 2019.	
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	Fully execute funding agreement				31												
		TBD																
		TBD																
MR312.28 (PD, R, C)	City of Manhattan Beach Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process												30		6/30/2018 (amendment in works)	ROW process expected to be completed by April 2019. Revised 100% plans to be submitted to Caltrans in December 2018. Neighborhood Public Information meeting scheduled for December 10, 2018.	
MR312.34 (PD, D, R, C)	City of Manhattan Beach Construct SB right-turn lane on Aviation at Artesia	Complete environmental process											30			6/30/2020	Consultant is working to verify design before preparing ROW dedication and TCE docs. MND being reviewed by City. Phase 2 ESA environmental work started. Meeting with adjacent property owner set for January 16, 2019.	
		Restart design process										15						
MR312.35 (PD, D, R, C)	City of Manhattan Beach Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review				31										6/30/2020	Finalizing plans for 1st submittal to Caltrans including PEER, Fact Sheets, and Permit application. Coordination with adjacent property owner continues.	
		Begin environmental phase							31				31					
		Submit environmental docs to Caltrans for review											31					
MR312.06 (D, R, C)	City of Redondo Beach PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Begin Caltrans permitting process		1												6/30/2019	City received revised 90% plans on 10/19/18. City will begin Caltrans permit process on 12/17/18. Phase II Concept Study Report with Cost Estimate have been submitted to City (August 2018). City is currently exploring additional funding for construction of Phase II.	
		Complete design				31												
		Begin construction (Phase 1)								28								
		Begin construction (Phase 2)											31					
		Complete construction (Phase 1)												30				
MR312.07 (D, C)	City of Redondo Beach PCH at Torrance Blvd. intersection improvements	Begin construction				1									6/30/2018 (amendment in works)	City is working with Metro on amendment to funding agreement. City awarded construction contract on 11/6/18. Project is scheduled to begin 2/1/19 and completed prior to 6/30/19.		
		Complete construction							31									
MR312.20 (PD, D, R, C)	City of Redondo Beach Aviation Blvd. at Artesia Blvd. intersection improvements	Complete Environmental Site Assessment II			30										6/30/2018 (amendment in works)	City working with Consultant to get new appraisal, environmental docs, and new offer letter. City obtained Judge's order on the right-of-entry to conduct Environmental Site Assessment II. ESA II soil sampling started on 11/6/18. City is currently waiting on the Report. City will also amend Consultant Contract requesting CEQA document.		
		Complete design							31									
MR312.42 (PD, D, R, C)	City of Redondo Beach Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design				31									6/30/2020	City is in negotiation w/property owner for two parcels. Important design issues like curb ramp, driveway, and corner cut off were resolved between Gas Station designer and City's consultant. MWD is currently designing relocation of their utilities. 95% PS&E expected January 14, 2019.		
		Complete ROW process							31									
		Begin construction											1					
MR312.75 (C)	City of Redondo Beach Kingsdale Ave. at Artesia Blvd. Intersection Improvements	TBD													6/30/2024			
MR312.10 (PD, D, R, C)	City of Torrance PCH at Hawthorne Blvd. intersection improvements	Award construction contract					20								6/30/2019	Final Caltrans approval for both the Fact Sheets and Site Investigation Report have been received. SCE has completed installation of 4 steel transmission poles and has relocated its facilities. Telecom companies are currently relocating their facilities to new poles. Caltrans permit plans were revised and submitted for 3rd review by Caltrans on 10/15/18. City has selected construction management and inspection firm and will award contract in January 2019. City is working to address Caltrans' list of additional requirements before a permit can be issued.		
		Begin construction							1									
MR312.23 (PD, D, R, C)	City of Torrance Torrance Park and Ride	Complete false work, iron placement, pole placement (construction continues into FY19)										1			6/30/2019	Construction began in June 2018 and will be ongoing through August 2019.		
MR312.26 (PD, D, R, C)	City of Torrance I-405 at 182nd St. / Crenshaw Blvd. operational improvements	TBD													6/30/2022	No PDT meeting held in November. Appraisal report of the improvements pertaining to the realty and moveable equipment was completed as it relates to the ARCO station property acquisition.		
MR312.40 (PD, D, R, C)	City of Torrance PCH at Vista Montana/Anza Ave. intersection improvement	Submit final design										31			6/30/2018 (amendment in works)	1yr FA time extension requested to allow time to complete design revisions in order to modify the center median on PCH which will increase capacity for the left turn onto southbound Vista Montana. Additionally, City Council approved an amendment on 10/23/18 w/design consultant for the project modifications and to extend the term one year.		
		Complete Caltrans permitting process										31						
MR312.60 (PD, D, R, C)	City of Torrance Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete pole placement (construction continues into FY19)										1			6/30/2021	Construction began in June 2018 and will be ongoing through August 2019.		
MR312.32 (PD)	Port of Los Angeles SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete environmental phase					30								6/30/2021			
MR312.25	Caltrans I-405 at 182nd St./ Crenshaw Blvd. Improvements	TBD													6/30/2018	Design and ROW amendment executed in Sept 2017. The goal for the 17-18 fiscal year was to get 30% design completed.		
MR312.29	Caltrans ITS: PCH and Parallel Arterials from I-105 to I-110	TBD													6/30/2018	Project supposed to start construction and other system development work underway in parallel with construction.		