

Call Year	Project ID No.	Project Name	Current Phase	Phase Completion Date	Construction Start Date	Construction End Date	Construction Start Slippage	Current Status	Progress This Month
2007	TSM0010284	Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard	Construction	1/5/24	7/3/23	12/29/23	0	Anticipated start of Physical Construction (NTP 2) in early July.	Reviewing Construction submittals
2009	TSM0010375	South Bay System Detection Design Phase II	Design	11/5/24	10/2/25	1/28/26	0	Project is in early stages of design. Re-evaluating original project scope.	Project is in Design. Met with project team to re-evaluate scope for ITS technology.
2009	TSM0010252	Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard	Design	12/20/23	10/30/24	2/9/26	0	Project is in final design. County waiting for permit from DWP to finalize design	None
2009	TSM0010253	Imperial Highway TSSP - Sundale Avenue to Budlong Avenue	Design	7/11/23	6/27/24	6/3/26	0	PS&E to be completed by 7/15/2023.	Final Utility Notice on the project has been sent out on 4/17/2023. Anticipated response in 12 weeks (7/10/2023)
2009	TSM0010255	Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue	Design	6/11/24	5/9/25	10/16/26	0	Design plans to be complete by 8/15/2023. PS&E scheduled completion date of 11/15/2023	County has received agreement from 2 out of 3 cities to proceed with work. Consultant currently working on traffic signal and utility plans for the 2 cities.
2011	TSM0010261	Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue	Pre-Design	8/21/23	1/3/26	2/28/27	0	Pre-design process started	Received some base plans from Consultant
2009	TSM0010254	El Segundo Boulevard TSSP - Illinois Street to Budlong Avenue	Design	4/16/24	4/3/25	1/22/27	0	Design plans to be complete by 6/15/2023. PS&E scheduled completion date of 9/15/2023	1st submittal Traffic Signal plans were reviewed and returned back to Consultant
2011	TSM0010260	Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue	Pre-Design	8/15/23	2/28/26	2/28/27	0	LA county issued NTP for proposal from consultant for design plans, utility plans, and cost estimates.	LA County staff have approved the proposal on the development of design plans, utility plans, and cost estimates.
2013	TSM0010467	Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard	Design	1/25/24	3/18/24	12/5/24	0	Design plans to be complete by 5/15/2023. PS&E scheduled completion date of 8/31/2023	Design package is already near complete and work is progressing on specifications and estimates.
2013	TSM0010465	Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard	Design	1/30/24	3/20/24	4/21/25	0	Design plans to be 100% complete by 5/15/2023. PS&E to be completed by 8/15/2023.	LA County staff are at near completion of design package. Specifications and estimates will follow thereafter.
2013	TSM0010466	Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue	Design	12/20/23	12/11/24	12/7/26	0	Design to be complete by 7/15/2023. PS&E scheduled completion date of 10/15/2023.	Submitted revised recommendations to Consultant as agreed to be affected cities. LA County received some revised plans that are being reviewed by LA County.
2015	TSM0010468	Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue	Pre-Design	8/21/23	1/3/27	2/28/28	0	Pre-design process started	Continue work on Pre-Design process
2015	TSM0010469	Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road	Pre-Design	8/21/23	1/3/27	2/28/28	0	Pre-design process started	Continue work on Pre-Design process