

FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction		= APE milestone met = APE milestone late = External Delay		October 2019												Updated: 11/12/2019		
		Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status <i>(Yellow indicates monthly report not received by time of APE printing)</i>
MR312.41 (PD, D, R, C)	City of Carson Traffic signal upgrades at 5 intersections	TBD															6/30/2020	Metro will be leading design of this project, after which it will be handed over to the City for construction.
MR312.46 (PD, D, R, C)	City of Carson Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	TBD															6/30/2020	Metro will be leading design of this project, after which it will be handed over to the City for construction.
MR312.80 (PD, D, R, C)	City of Carson 223rd Street widening	Fully execute funding agreement							31								6/30/2020	
MR312.57 (PD)	City of El Segundo Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete additional analyses as requested by Metro prior to approval of funding for design													30		6/30/2020	DATE: 10/8/19 City met with Metro and Caltrans to discuss comments on traffic report. Caltrans confirmed city's expected benefits to the State Hwy System (PCH). Metro is reviewing further with Hwy Dept staff and will get back to city with next steps.
MR312.02 (PD, D) (R, C)	City of Gardena Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Begin 95% design			30												6/30/2021	PSE is on-going. LADOT approved plans on 10/22/19. UPRR Preliminary Engineering Agreement was executed but no action has been taken by UPRR yet.
MR312.09 (PD, D) (R, C)	City of Gardena Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Begin 95% design				31											6/30/2021	DATE: 11/7/19 95% PSE has started.
MR312.47 (PD, D, R, C)	City of Hawthorne Prairie Ave from 118th St to Marine Ave- Signal Improvements	Complete Phase 1 construction			30												6/30/2022	DATE: 11/8/19 Construction for Phase 1 of the project is 98% complete and PSE for Phase 2 is 75% complete.
MR312.66 (PD, D)	City of Hawthorne Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Complete PA/ED						30									6/30/2022	DATE: 11/8/19 Preliminary Environmental Study is underway.
MR312.67 (PD, D, R)	City of Hawthorne Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Complete preliminary design						14									6/30/2022	DATE: 11/8/19 Preliminary Environmental Study is underway.
MR312.68 (PD, D, R)	City of Hawthorne El Segundo Blvd. Improvements (Phase 1)	Begin PA/ED				1											6/30/2022	DATE: 11/8/19 Preliminary Environmental Study is underway.
MR312.69 (PD, D)	City of Hawthorne El Segundo Blvd. Improvements (Phase 2)	Complete PA/ED	30														6/30/2022	DATE: 11/8/19 PA/ED was completed
MR312.05 (PD, D, R, C)	City of Hermosa Beach PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Begin construction			30												6/30/2020	DATE: 10/16/19 Construction began in October 2019 and is expected to be completed in November 2019.
MR312.12 (PD, D, C)	City of Inglewood Citywide ITS Phase IV	Complete construction							31								6/30/2020	DATE: 11/12/19 City awarded construction to Crosstown in 5/2019. Construction continues and should be completed by Jan.
MR312.70 (D, C)	City of Inglewood Prairie Ave. Signal Synchronization Project	Complete design										1					6/30/2022	DATE: 11/12/19 In September, consultant provided calculations for review/approval. Design work continues as scheduled.
MR312.71 (D, C)	City of Inglewood La Cienega Blvd. Signal Synchronization Project	Begin construction										15					6/30/2023	DATE: 11/12/19 In September, consultant provided calculations for review/approval. Design work continues as scheduled.
MR312.72 (D, C)	City of Inglewood Arbor Vitae Signal Synchronization Project	Complete construction										31					6/30/2023	DATE: 11/12/19 In September, consultant provided calculations for review/approval. Design work continues as scheduled.
MR312.73 (D, C)	City of Inglewood Florence Ave. Signal Synchronization Project	Complete design										1					6/30/2023	DATE: 11/12/19 In September, consultant provided calculations for review/approval. Design work continues as scheduled.
MR312.31 (D, C)	City of Lawndale Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design	29														6/30/2022	DATE: 11/7/19 City staff submitted the 100% plans to LA County for courtesy review. Specification is under review.
MR312.48 (D, R)	City of Los Angeles Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	Award construction contract					1										6/30/2022	DATE: 9/11/19 Design kickoff mtg held 7/12/19. City met with POLA on 7/30. A field diagnostic mtg w/CPUC will be held in late Sept/early Oct to discuss railroad crossing protection upgrades as part of the Alameda St widening project within POLA.
MR312.51 (D, C)	City of Los Angeles Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin construction											1				6/30/2022	
MR312.74	City of Los Angeles Alameda St. (north) east side improvements	Complete construction															6/30/2022	DATE: 9/11/19 Metro provided direction to merge the East and West project improvements. LADWP is working on powerpole relocation. Preliminary Environmental Study is being prepared and will be submitted to Caltrans for review.

