

| CFP#  | Call Year | Grant Deadline | Forum        | Project ID No. | Project Name   | Current Phase | Phase Completion Date | Construction Start Date | Construction End Date | Construction Start Slippage | Current Status   | Progress This Month  | Delta Grant Deadline - Const Start | Delta Grant Deadline - Const End2 |
|-------|-----------|----------------|--------------|----------------|--|---------------|-----------------------|-------------------------|-----------------------|-----------------------------|--|--|------------------------------------|-----------------------------------|
| F3310 | 2009      | 2/28/25        | SB-South Bay | TSM0010252     | Avalon Boulevard TSSP - 126th Street to Sepulveda Boulevard              | Design        | 12/28/23              | 3/31/25                 | 7/2/26                | 0                           | Project is in final design. County waiting for permit from DWP to finalize design  | Finalizing the 100% plans with designer (all intersections)  | (31)                               | (489)                             |
| F9303 | 2015      | 2/28/28        | SB-South Bay | TSM0010468     | Crenshaw Boulevard TSSP - 120th Street to Rosecrans Avenue               | Pre-Design    | 12/5/24               | 3/30/27                 | 2/25/28               | 0                           | Pre-design plans   | Continue Pre-design process.   | 335                                | 3                                 |
| F9303 | 2015      | 2/28/28        | SB-South Bay | TSM0010469     | Del Amo Boulevard TSSP - Avalon Boulevard to Susana Road                 | Pre-Design    | 12/5/24               | 3/30/27                 | 2/25/28               | 0                           | Pre-Design   | Pre-Design   | 335                                | 3                                 |
| F3310 | 2009      | 2/28/25        | SB-South Bay | TSM0010254     | El Segundo Boulevard TSSP - Illinois Street to Vermont Avenue            | Design        | 4/16/24               | 4/3/25                  | 1/22/27               | 0                           | Review final plans.  | Finishing Plans and getting them signed.   | (34)                               | (693)                             |
| F7310 | 2013      | 2/28/25        | SB-South Bay | TSM0010467     | Hawthorne Boulevard TSSP - Imperial Highway to Manhattan Beach Boulevard | Design        | 1/10/24               | 3/18/24                 | 12/5/24               | 0                           | Contract A has been fully executed. Work orders will be issued on the Hawthorne Project after board authority is obtained.   | Was on hold due to the awarding process of Contract A. Activities can now begin to progress to the next steps.   | 347                                | 85                                |
| F3310 | 2009      | 2/28/25        | SB-South Bay | TSM0010253     | Imperial Highway TSSP - Sundale Avenue to Budlong Avenue                 | Design        | 1/24/24               | 8/8/24                  | 7/14/26               | 0                           | Final Utility Notice received from all 30 utilities. HTC resolution and CEQA to be developed.  | Final Utility Notice received on all 30 utilities.   | 204                                | (501)                             |
| F7310 | 2013      | 2/28/25        | SB-South Bay | TSM0010466     | Manhattan Beach Boulevard TSSP - Manhattan Avenue to Van Ness Avenue     | Design        | 12/20/23              | 12/11/24                | 12/7/26               | 0                           | After finishing the design and receiving the necessary signatures, start the utility clearance process and conduct the in-house project's conflict review/comments, including the TCP. | The consultant has completed 95% of the TS and utility plans but still needs to finish the MBB at Vail-Redondo.  | 79                                 | (647)                             |
| F7310 | 2013      | 2/28/25        | SB-South Bay | TSM0010465     | Normandie Avenue TSSP - 92nd Street to El Segundo Boulevard              | Design        | 1/16/24               | 3/20/24                 | 4/21/25               | 0                           | No updates   | A traffic accident took place at 120th/Normandie causing one of the signal poles to be replaced requiring modifications to the TS Plans. Those plans will be used for all future references. | 345                                | (52)                              |
| F1311 | 2007      | 2/28/24        | SB-South Bay | TSM0010284     | Prairie Avenue TSSP - 118th Street to Redondo Beach Boulevard            | Construction  | 2/16/24               | 8/21/23                 | 2/12/24               | 0                           | construction in progress   | construction in progress   | 191                                | 16                                |
| F5316 | 2011      | 2/28/27        | SB-South Bay | TSM0010260     | Redondo Beach Boulevard TSSP - Artesia Boulevard to Vermont Avenue       | Pre-Design    | 1/31/23               | 12/8/25                 | 3/11/27               | 0                           | Review 1st submittal   | Review 1st submittal.  | 447                                | (11)                              |
| F3310 | 2009      | 2/28/25        | SB-South Bay | TSM0010255     | Rosecrans Av (East) TSSP - Ocean Gate Avenue to Vermont Avenue           | Design        | 6/11/24               | 5/8/25                  | 10/15/26              | 0                           | Plans to be completed in November.   | Finished review for submittal #1 Utility Plans and sent back to consultant.Following up with desiner for Submittal 2 TS plans  | (69)                               | (594)                             |
| F5316 | 2011      | 2/28/27        | SB-South Bay | TSM0010261     | Rosecrans Av (West) TSSP - Highland Avenue to Ocean Gate Avenue          | Design        | 9/11/24               | 9/26/25                 | 2/23/27               | 0                           | Process 1st submittal  | Reviewing 1st submittal TSIP Plans Set 1 and 1st submittal UT Plans Set 1  | 520                                | 5                                 |
| F3310 | 2009      | 2/28/25        | SB-South Bay | TSM0010375     | South Bay ITS - Arterial System Detection                                | Design        | 12/18/24              | 11/14/25                | 3/11/26               | 0                           | No update  | No update  | (259)                              | (376)                             |