

Projects with Discriptions	Funding Agreement Executed	RTL	Contract Acceptance	Milestone Notes
Caltrans				
405/110 Interchange to Torrance Blvd off-ramp, interchange improvements and construction of auxiliary lane	12/19/13	3/1/18	12/31/21	In construction, Construction Contract Acceptance December31, 21
Caltrans				
IN LA County, On PCH (SR-001) from Orange Co Line to Santa Monica. Cold Plane and Overlay Asphalt Concrete Pavement, install curb ramps		4/30/22	9/15/25	Decrease Project Limits.PM 0-19 OC line to Topaz.The northerly project limit is being adjusted to distinguish the end of work at the City of Torrance/Redondo Beach boundary limit. 60% due on 6/18/21
IN TORRANCE, at Hawthorne Blvd - Reconstruct Intersection & Signalization		3/16/21	12/15/21	The city has met all terms of the conditional permit issued in June 2020, and the Rider were issued on March 15, 2021. The contractor was also granted a Double Permit on March 16th. City staff will be arranging a pre-construction meeting soon.
In Los Angeles County, In Torrance, Route 405 between Western Ave And W.182nd St/Crenshaw Blvd Construct Aux Lane, Widen and Improvement On/Off Ramns	11/15/20	9/15/20	3/27/25	Bids Open 4/8/21. contract award May 14, 21
Operational Improvements on SB Route 110 and provide 2-lane exit at PCH Off-Ramp		8/1/22		PAED August 1, 22. Project pending funding from South Bay or Metro. Caltrans provide PID, Measure M expect to fund remaining
Route 47 FRONT ST/HARBOR BLVD INTERCHANGE RECONFIGURATION.	NA	5/31/22	11/30/25	POLA (Port of Los Angeles) Project. Current in Design stage, expect increase can be absorb by the project. project PM Sarah Aziz
Auxiliary lanes in both directions of I-405 between the interchanges of Redondo Beach and Hawthorne Boulevard	3/12/19			PAED completed June 30, 20, The PS&E has not started yet. It is expected that the PS&E may begin in Sept 2021. Therefore, the target RTL can be written as 9/15/2023
Route 405 from Main ST. Separation to Western Ave, join to an on-going project under construction on I-110, (Project EA 07-29370),	TBD			PID November 10, 2020. funding till PAED (12/16/22), PS&E Construction not pending
AUXILIARY LANE CONSTRUCTION between Main St. and Wilmington Ave. on I-405 in the City of Carson in Los Angeles County.	4/27/21	9/15/25		The PA&ED start June 2021. Therefore, the target RTL can be written as 9/15/2025