

SBCCOG (South Bay Cities Council of Government)

EA	Route	Back PM	Ahead PM	Work_description	Ready to List	Contract Acceptance	Agency
21720	1	16	16	Reconstruct intersection & signalization, widen and re-stripe the intersection including the installation of additional left-turn lanes at Hawthorne Blvd	3/16/2021	2/17/2022	Caltrans
22050	1	23.7	23.9	Sepulveda Bridge and Roadway widening from 33rd Street to Rosecrans Ave.	1/16/2020	01/21/22	City of Manhattan Beach
29970	1	26.2	26.2	LAX runway 07I-25r rehabilitation and replace structural cap over sepulveda blvd	5/24/2015	1/31/2022	LAWA
32160	1	0	18	Cold Plane and overlay Asphalt Concrete Pavement, install Curb Ramps from OC line to Pseio De Las Delicias	4/30/2022	9/18/2025	Caltrans
32580	1	18	33.3	Cold Plane and overlay Asphalt Concrete Pavement, install Curb Ramps from Pseio De Las Delicias to Machado Drive/Commonwealth Ave.	4/30/2022	9/18/2025	Caltrans
33170	1	10.7	10.7	Install new traffic signals with safety features, CCTV, left turn pavement markings, Signal Interconnect Cables and upgrade curb ramps	3/30/2018	8/24/2022	Caltrans
34180	1	26.7	26.7	Install bridge structure overcrossing Sepulveda Blvd.	8/30/2020	2/24/2022	Los Angeles World Airports
35040	1	0.2	13.4	Upgrade the existing Transportation Management System (TMS) elements	3/29/2024	3/1/2027	Caltrans
35960	1	18.9	19.9	Install protected left turn, modify existing traffic control signal, and upgrade all Americans with Disabilities Act (ADA) curb ramps to current standards.	6/18/2021	9/1/2022	Caltrans
35970	1	11.2	11.2	Install protected left turn, modify existing traffic control signal, and upgrade all Americans with Disabilities Act (ADA) curb ramps to current standards.	12/31/2021	7/21/2023	Caltrans
36700	1	0	11.5	Construction and implementation of the Treatment Best Management Practices (BMPs) at nine locations.	3/30/2026	1/31/2029	Caltrans
31850	47	0.3	0.8	LA-047 front st/harbor blvd interchange reconfiguration.	10/29/2021	5/30/2025	Port of Los Angeles
19820	047	3.4	4.6	Schuyler Heim Bridge replacement	10/18/2010	7/29/2022	Caltrans
36250	47	0	3.6	The project proposes to upgrade Transportation Management System (TMS) between route 110 to Schuyler Heim Bridge	1/9/2026	5/19/2028	Caltrans
4V100	091	10	10.3	Access Road, fence, K-rail, guardrail & earthwork	3/25/2021	2/1/2022	Caltrans, Minor
31920	91	6	18	Install 12-inch wide shoulder rumble strips (ground-in indentations) along both directions of freeway. To facilitate installation of proposed rumble strips, outside shoulders will be milled and repaved as needed.	06/29/21	7/29/2022	Caltrans
33860	91	6.1R	20.7R	Updating existing Transportation Management System (TMS), replacing the existing copper cable with fiber optic cables	2/18/2022	9/1/2024	Caltrans
34650	91	6	20.7R	Upgrade overhead guide sign panels and sign support structures. Rehabilitate landscape and enhance worker safety.	3/01/2024	3/17/2028	Caltrans
35920	91	7	11	Operations and capacity improvement	10/13/2023	9/30/2025	Los Angeles County Metropolitan
32250	103	0.1	0.1	Upgrade existing traffic management communication system	6/30/2022	3/17/2025	Caltrans
32730	103	0.1	0.1	Construct larger pump plant facility including replacing undersized pumps	6/30/2021	11/25/2024	Caltrans
34490	103	0.9	0.9	Replace the existing bridge railings with bridge railings at the Anaheim Street Overhead on State Route 103.	3/29/2024	3/15/2027	Caltrans
29740	105	6.6	8	Installing new LED safety lighting systems, upgrading the existing electroliters, refreshing/replacing selected traffic striping and pavement markings, and replacing overhead guide sign structures.	6/29/2016	9/16/2022	Caltrans
31450	105	2.1R	17.8R	Converting the existing High Occupancy Vehicle (HOV) lane to one ExpressLane and add a second ExpressLane in each direction.	7/5/2023	12/27/2027	Los Angeles County Metropolitan
31740	105	7.8R	10.3R	Form Main Street undercrossing to Mona Blvd. Slope stabilization and Storm Water source control	2/15/2019	4/30/2024	Caltrans, Maint.
35510	105	2.1R	2.1R	Upgrade the existing tunnel lighting system control systems, tunnel lighting fixtures and paint the interior of the tunnel walls. Replace CCTV cameras and hardware attached to the tunnel walls. It is also proposed to connect Transportation Management System (TMS) field elements to the fiber communication system at the Los Angeles Regional Transportation Management Center (LARTMC) on Route 2	12/31/2022	8/29/2025	Caltrans
35560	105	2R	2R	Construct Maintenance Equipment Training Center (METC) Building	9/1/2023	12/1/2025	Caltrans
35700	105	4.3R	5R	Apply High Friction Surface Treatment (HFST), upgrade guardrail, upgrade Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	9/16/2022	2/1/2025	Caltrans
1XH10	105	2	2.3	Emergency work - inspect failed fire detection system in tunnels	n/a	3/31/2022	Caltrans
1XP30	105	2	2.3	Construct emergency power generator system	n/a	1/17/2024	Caltrans
4W520	105	0.3	17.9	Bridge Preservation: Place methacrylate on approach slabs, spall repair and replace joint seals	12/15/2021	10/25/2023	Caltrans
4W930	105	0R	12.0R	Repair Ramps - Dig out/ Slurry	4/14/2021	3/1/2023	Caltrans
30701	107	0	4.8	Upgrade curb ramps to meet ADA standards.	6/27/2019	11/3/2021	Caltrans
30702	107	0.4	4.8	Construct and reconstruct new and existing curb ramps on Route 107 from Pacific Coast Highway to Redondo Beach Boulevard	3/31/2022	8/30/2024	Caltrans
3118U	107	0	4.8	Pavement Rehabilitation on SR 107 (Hawthorne Blvd), between PCH and Redondo Beach Boulevard	n/a	10/13/2021A	Caltrans
23830	110	13.4	23.1	Storm water mitigation for LA River watershed at various locations	3/29/2019A	7/1/2022	Caltrans
27610	110	3.8	6.5	STORM WATER MITIGATION FOR DOMINGUEZ CHANNEL WATERSHED	3/29/2019A	6/30/2022	Caltrans
29370	110	8	9	Widen the Northbound 405/Southbound 110 connector and construct a new auxiliary lane on Southbound Interstate 110 (I-110) from I-405/I-110 interchange to Del Amo Boulevard.	5/18/2017A	12/24/2021A	Caltrans
31200	110	0.7	26.1	Upgrade existing Traffic Management Communication system.	5/06/2019A	6/15/2023	Caltrans
31970	110	20	23.6	Roadside safety including Maintenance Vehicle Pullout (MVP), bioawale, Stump removal, replace painted concrete, Upgrade end treatment to SMART system, Pave the gore areas, Rock blanket areas beyond the gore, Slope pave under the bridge, Rout and seal existing cracks, and Vegetation control.	12/28/2021	5/17/2023	Caltrans
32980	110	0	31.9	Overhead guide signs & lighting rehabilitation	6/30/2021A	10/25/2023	Caltrans
33500	110	0.7R	8.8	Upgrading the Vehicle Detection System on Route 110, 210, 605 and 710; Upgrade the communication system in the existing Advanced Traffic Management System (ATMS) located in the Los Angeles Regional Transportation Management Center (LARTMC).	12/10/20A	10/21/2022	Caltrans
33650	110	3.5	6	Construct Maintenance Vehicle Pullouts (MVPs), rock blankets, access roads, fences/gates, stairways to access slopes, median paving, and install landscaping.	10/01/2021A	11/3/2023	Caltrans
36210	110	1.2	10	The project proposes to reconstruct one inlet, replace and install four culverts and line nine culverts within the project limits. Two culverts will be replaced with greater diameters and the remainder will be replaced with in-kind. Additionally, lining for preventive maintenance will be implemented for various culverts.	3/20/2026	10/6/2028	Caltrans
4W740	110	5.4	16.9	Clean and line culverts on Route 110, 10 and 405 in Los Angeles county.	03/12/21A	8/3/2022	Caltrans
4W780	110	6.8	18.1	Apply deck methacrylate, replace joint seal, spall repair, and replace approach slab	01/29/21A	8/28/2022	Caltrans
25310	213	3.9	3.9	Replace and line damage storm drain system beneath Western Avenue.	06/30/20A	7/28/2023	Los Angeles County Metropolitan
30660	213	0	8	UPGRADE CURB RAMP, SIDEWALKS AND DRIVEWAYS TO MEET ADA STANDARDS	06/27/19A	10/21/2022	Caltrans
30661	213	0	8	The proposed improvements include reconstructing existing curb ramps or construct new curb ramps to comply with current Americans with Disabilities Act (ADA) standards at identified locations. Replace existing push buttons with Accessible Pedestrian Signals (APS), relocate any existing pull boxes, street lightings, transformers, power poles, traffic signals, roadside signs, conduits to accommodate the modified or new curb ramps. This project is also part of Phase 1 of the Complete Streets Initiative, which identified several elements including Complete Street Fix Existing, Complete Street Building New, bike lanes, sidewalks, and enhanced crossings, which will be added to the project to improve pedestrian and bicycle mobility and safety to the route.	6/15/2022	11/16/2023	Caltrans

SBCCOG (South Bay Cities Council of Government)

31540	213	3.4	3.7	Street widening and Traffic signal modification to accommodate additional traffic generated by a residential development at 26900 South Western Avenue Rancho Palms Verdes.	11/28/18A	1/28/2022	Caltrans
31630	213	2.5	5.7	Restriping. Traffic signal modifications from Route 213, PCH, Rte 110 various locations	10/31/19A	1/28/2022	Caltrans
4V020	213	2.2	2.2	TRAFFIC SIGNAL IMPROVEMENT	04/09/20A	12/27/2021	Caltrans
4V140	213	6.2	6.2	INSTALL TRAFFIC SIGNAL AND ADA IMPROVEMENT	11/30/20A	8/19/2022	Caltrans
23390	405	10.8	11.4	MODIFY INTERCHANGE between the Main Street/ I-405 and the Carson Street/ I-405 Interchange.	05/20/10A	02/11/22	Caltrans
23400	405	9.3	9.9	Interchange improvements, auxiliary lane. A new northbound I-405 on-ramp at Wilmington Avenue. Ramp modifications. Widening of Wilmington Avenue from East 223rd Street to East 220th Street. Bridge retrofit over Dominguez Channel. Traffic signal synchronization.	04/22/14A	4/1/2022	Los Angeles County Metropolitan
28910	405	11.9	13.2	RECONSTRUCT WEIGHT STATION	10/18/18A	9/16/2022	Caltrans
29360	405	14.3	15.8	Interchange improvements and new Aux lane. improve Interstate 405/Crenshaw Boulevard interchange and to add auxiliary lanes between Western Avenue and Crenshaw Boulevard Interchange	09/15/20A	3/27/2025	Caltrans
30480	405	8.8	8.8	The scope of work is to reconstruct the drainage system along the median of the bridge structure. The project will replace the existing grated inlets with new "Type A" deck drain on the median to alleviate water ponding on the edge of the deck. In addition, replace existing drainage pipe as deemed necessary to construct new deck drain.	11/7/2022	5/17/2024	Caltrans
32180	405	7	12.9	Roadside safety improvement, various location from 710 to 405	10/27/21A	12/29/2023	Caltrans
33870	405	12.9	21.5R	This project proposes to reduce worker exposure to traffic by reducing their need to be in areas that are difficult to reach. This project will enhance worker safety within the State right-of-way by constructing Maintenance Vehicle Pullouts (MVPs), access road, rock blanket at the islands between ramps and along sides of ramps as a weed barrier and homeless deterrent. In addition, the proposed improvements include modifying existing irrigation systems, upgrading controllers to SMART controllers, planting ground cover types of plants for erosion control measures, and installing personnel and equipment access gates.	01/28/22	7/3/2023	Caltrans
34070	405	22.5	22.5	Widening off-ramp & intersection modification provide a direct connection to the Los Angeles Metropolitan Transportation Agency (LAMTA) rail and transit systems	12/03/20A	7/20/2023	Caltrans
35070	405	19.2	26	Rehabilitate & add new transportation management system (TMS) elements & upgrade communication system at the Los Angeles Regional Transportation Management Center (LARTMC)	09/19/23	5/21/2027	Caltrans
35310	405	16.4	20.2	The scope of work includes construction of auxiliary lanes on northbound and southbound Interstate (I-405) and construction of a lane extension on southbound I-405. For the I-405 Northbound: 1) Auxiliary lane between the Redondo Beach Boulevard on-ramp and Hawthorne Boulevard off-ramp, 2) Auxiliary lane between the Hawthorne Boulevard on-ramp and Inglewood Avenue off-ramp, and 3) Auxiliary lane between the Inglewood Avenue on-ramp and Rosecrans Avenue off-ramp. For the I-405 Southbound: 1) Lane extension from the Interstate I-105 (I-105) connector to south of the Rosecrans Avenue hook off-ramp and realignment of the hook off-ramp, 2) Reprofile of the southbound Rosecrans Avenue off-ramp to match the new mainline elevations, 3) Auxiliary lane between the Rosecrans Avenue on-ramp and Inglewood Avenue off-ramp, 4) Auxiliary lane between the Inglewood Avenue on-ramp and Hawthorne Boulevard off-ramp, and 5) Auxiliary lane between the Hawthorne Boulevard on-ramp and Redondo Beach Boulevard off-ramp. The proposed improvements will widen the outside of I-405 in each direction as described above to provide 12-foot auxiliary lanes and 10-foot minimum outside shoulders. The southbound direct off-ramp and hook off-ramp to Rosecrans Avenue would be slightly realigned to accommodate the southbound lane extension in this area. Retaining walls are proposed along the edge of the shoulder and six bridges will require widening where they are needed to accommodate the additional auxiliary lanes and shoulders.	6/30/2022	5/30/2025	Caltrans
35320	405	0	12.8	The scope of work includes: 1) Minor Pavement Rehabilitation: replace approximately 1,450 individual slabs with Rapid Strength Concrete (RSC), and spall joint repair using polyester grout where needed. Cold plane and Asphalt Concrete (AC) overlay of mainline shoulders, ramps and connectors with Rubberized Hot Mix Asphalt - Type G (RHMA-G) or Hot Mix Asphalt - Type A (HMA-A), and localized big-slabs at various locations where needed. Replace ramp termini with RSC on off-ramps and replace loop detectors where needed, 2) Signs and Lighting Rehabilitation: Remove and replace 43 overhead sign structures and 465 sign panel replacements, 3) Collision Severity Reduction: Replace outdated Metal Beam Guard Railings (MBGRs), Terminal System End Treatments and Crash Cushions at various locations with Midwest Guardrail System (MGS), approved Terminal System End Treatments, and Crash Cushions. Construct vegetation control locations and modify concrete curbs and upgrade AC dikes as needed, 4) Bridge Rehabilitation: Los Angeles River Bridge (Bridge No. 53-1209) recommended repair is to heat straighten damaged girder #2 span #1, afterwards steel shall be cleaned and painted, 5) Transportation Management System (TMS): Replace and/or upgrade Changeable Message Signs (CMS), Closed-Circuit Televisions (CCTV), 1.5 linear miles of fiber optic cables, Vehicle Detection Systems (VDS), Ramp Metering Systems (RMS) and Edgewise Message Signs (EMS) and Census Stations, 6) Drainage System Restoration: Existing pipe culverts will be replaced and lined, 7) Americans with Disabilities Act (ADA) Pedestrian Infrastructure: 100 curbs ramps will be repaired and upgraded, and 8) Complete Street Elements: Mitigate Class II bikeway conflict areas on freeway on and off-ramps using H10 (conflict zone green paint).	3/8/2024	12/4/2026	Caltrans
35390	405	17.6	17.6	The scope of work is as follows: All work to be done under the bridge structure. No work will be done on the mainline. Column retrofit with Carbon Fiber Reinforced Polymer (FRP) casings are to be installed at bent 3 and 4, total of 16 columns. This work will be performed within the median area, under the structure. The area for retrofit construction may not be adequate, Lane #1 closure is required in both direction during the construction. District shall plan traffic ahead to satisfy the traffic requirements. Relocation of two traffic signal poles and heads, two pull boxes, two pedestrian activated push buttons, and two Push Button Assembly (PBA) post. Additional project scope includes upgrades for four Americans with Disabilities Act (ADA) curb ramps at Hawthorne Boulevard (one curb ramp each at northbound LA-405 on/off-ramps; one curb ramp each at southbound LA-405 on/off-ramps).	01/13/23	12/16/2024	Caltrans
37540	405	13.6	29.5	The scope of work includes replacing/installing 20 damaged culvert systems, installing cure-in-place liner on existing 32 culverts/pipes, grouting two v-ditches, and repairing a concrete channel.	3/13/2026	5/30/2028	Caltrans
4V170	405	20.5	28	PCC GRINDING, SLAB REPLACEMENT, AND SPALL REPAIR	02/02/21A	7/29/2022	Caltrans
4V100	405	25.3	39.6	BRIDGE DECK PRESERVATION	03/29/19A	9/29/2021	Caltrans
4W510	405	0.8	47.8	Repair AC overlay, replace joint seals, place polyester overlay and patch deck spalls from 0.2 MILE WEST OF Stearns Ave to Rinaldi Street undercrossing	02/10/21A	8/26/2022	Caltrans