FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction

= APE milestone met
= APE milestone late
= External Delay

August 2019

Updated: 9/10/2019

Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status *(Yellow indicates monthly report not received by time of APE printing)*
MR312.41 (PD, D, R, C)	**City of Carson** Traffic signal upgrades at 10 intersections	Fully execute funding agreement							31							
		TBD														
MR312.46 (PD, D, R, C)	**City of Carson** Traffic control signal upgrades at Figueroa St./234th St. and Figueroa St./228th St.	Fully execute funding agreement							31							
		TBD														
MR312.80 (PD, D, R, C)	**City of Carson** 223rd Street widening	Fully execute funding agreement							31							
		TBD														
MR312.57 (PD)	**City of El Segundo** Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete additional analyses as requested by Metro prior to approval of funding for design												30	6/30/2020	DATE: 8/1/19 City met with Metro and Caltrans to discuss comments on traffic report. Caltrans confirmed city's expected benefits to the State Hwy System (PCH). Metro is reviewing further with Hwy Dept staff and will get back to city with next steps.
MR312.02 (PD, D) (R, C)	**City of Gardena** Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Begin 95% design			30										6/30/2021	DATE: 8/7/19 PSE is on-going. Partial plans re-submitted to LADOT for comments. Partial plans also sent to UPRR but no response since March.
		Complete design									31					
MR312.09 (PD, D) (R,C)	**City of Gardena** Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.	Begin 95% design				31										DATE: 8/7/19 35& PSE has been completed. 65% PSE has began.
		Complete design							31							
		Begin design										30				
MR312.47 (PD, D, R, C)	**City of Hawthorne** Prairie Ave from 118th St to Marine Ave- Signal Improvements	Complete Phase 1 construction			30										6/30/2022	DATE: 9/9/19 Construction for Phase 1 of the project is 45% complete and PSE for Phase 2 is 70% complete.
		Complete Phase 2 design				14										
MR312.66 (PD,D)	**City of Hawthorne** Imperial Ave. Signal Improvements and Intersection Capacity Enhancements	Complete PA/ED					30									DATE: 9/9/19 Preliminary Environmental Study is underway.
		Begin design				3										
MR312.67 (PD, D, R)	**City of Hawthorne** Rosecrans Ave Signal Improvements and Intersection Capacity Enhancements	Complete preliminary design					14									DATE: 9/9/19 Preliminary Environmental Study is underway.
		Begin PA/ED						1								
MR312.68 (PD, D, R)	**City of Hawthorne** El Segundo Blvd. Improvements (Phase 1)	Begin PA/ED				1										DATE: 9/9/19 Preliminary Environmental Study is underway.
		Complete PA/ED						30								
		Begin design							3							
MR312.69 (PD, D)	**City of Hawthorne** El Segundo Blvd. Improvements (Phase 2)	Complete PA/ED	30													DATE: 9/9/19 PA/ED was completed
		Begin design						30								
MR312.05 (PD, D, R, C)	**City of Hermosa Beach** PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Begin construction			30										6/30/2020	
		Complete construction					30									
MR312.12 (PD, D, C)	**City of Inglewood** Citywide ITS Phase IV	Complete construction						31							6/30/200	DATE: 8/8/19 City awarded construction to Crosstown in 5/2019. Construction continues.
MR312.70 (D,C)	**City of Inglewood** Prairie Ave. Signal Synchronization Project	Complete design									1				6/30/2022	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.
		Begin construction									15					
		Complete construction									31					
MR312.71 (D,C)	**City of Inglewood** La Cienega Blvd. Signal Synchronization Project	Complete design									1				6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.
		Begin construction									15					
		Complete construction									31					
MR312.72 (D,C)	**City of Inglewood** Arbor Vitae Signal Synchronization Project	Complete design									1				6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.
		Begin construction									15					
		Complete construction									31					
MR312.73 (D,C)	**City of Inglewood** Florence Ave. Signal Synchronization Project	Complete design									1				6/30/2023	DATE: 8/8/19 City and consultant met to discuss project progress in 6/2019. Consultant is collecting data to perform before and after travel time study, as-built plans, and other requirements.
		Begin construction									15					
		Complete construction									31					
MR312.31 (D, C)	**City of Lawndale** Manhattan Beach Blvd. at Hawthorne Blvd. Left-Turn Traffic Signal Improvements	Complete design	29												6/30/2022	
		Award construction contract				1										
		Begin construction				28										
		Complete construction									31					
MR312.48 (D, R)	**City of Los Angeles** Alameda St. (south) Widening from Anaheim St. to Harry Bridges Blvd.	TBD													6/30/2022	
		TBD														
MR312.51 (D, C)	**City of Los Angeles** Anaheim St. improvements from Farragut Ave. to Dominguez Channel.	Begin design									1				6/30/2022	
MR312.74	**City of Los Angeles** Alameda St. (north) east side improvements															
		TBD														

FY19-20 Measure R SBHP Annual Performance Evaluation Report

KEY: PD= Project Development; D= Design; R= Right of Way; C= Construction

= APE milestone met
= APE milestone late
= External Delay

August 2019

Updated: 9/10/2019

Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Funding Agreement Expires	Status *(Yellow indicates monthly report not received by time of APE printing)*
MR312.28 (PD, R, C)	**City of Manhattan Beach** Seismic retrofit of Sepulveda Blvd. bridge 53-62	Complete ROW process					30								6/30/2020	DATE: 8/12/19 All ROW obtained as of 3/2019 and final Joint Utilities Agreement with Edison executed end of 7/2019. ROW Certification package submitted to Caltrans for approval - expected 11/2019. Request to Advertise Project for approval by Caltrans in 1/2020. Project to be advertised and bids opened in 3/2020 and Construction Contract awarded in 5/2020.
MR312.34 (PD, D, R, C)	**City of Manhattan Beach** Construct SB right-turn lane on Aviation at Artesia	Complete environmental process				31									6/30/2020	DATE: 8/12/19 Public Review of Mitigated Negative Declaration completed in 6/2019. City Council approval and filing of Notice of Determination in 10/2019. Due to Temporary Construction Easement negotiations with adjacent property owner, ROW issues will likely be resolved by 4/2020 and Plans will be finalized in 6/2020.
		Complete design												30		
MR312.35 (PD, D, R, C)	**City of Manhattan Beach** Sepulveda Blvd. at Manhattan Beach Blvd. intersection improvement	Submit design plans to Caltrans for review					30								6/30/2020	DATE: 8/12/19 City has met w/ & submitted plans to Caltrans for almost 18 months. Latest comments (7/2019) want more revisions to plans and need to submit additional Design Exception Fact Sheets. Once the design plans are approved by Caltrans at 90% (anticipated in 2/2020) to determine exact foot print of project, Environmental Phase will begin (anticipated in 3/2020). During the course of environmental review process City will forward the environmental paperwork to Caltrans (in 6/2020)
		Begin environmental phase									31					
		Submit environmental docs to Caltrans for review														
MR312.06 (D, R, C)	**City of Redondo Beach** PCH arterial improvements from Anita St. to Palos Verdes Blvd.	Complete Caltrans/LACFCD permitting (Phase 1)								28					6/30/2020	DATE: 9/6/19 Phase 1 Design Completed, Caltrans & LACFCD permit process started in 3/2019. Scheduled completion of Caltrans and LACFCD permit processes is 2/28/20. Phase 2 Concept Study Report w/Cost Estimate submitted to City in 10/2018. Phase 3 for an additional intersection improvements per completed study has been included in Caltrans' CAP M Project.
		Complete ROW acquisition (Phase 1)										30				
MR312.07 (D, C)	**City of Redondo Beach** PCH at Torrance Blvd. intersection improvements	Complete construction						31							6/30/2020	DATE: 9/6/19 Signal pole delivery expected 10/2019. Construction is expected to be complete by 12/31/19.
MR312.20 (PD, D, R, C)	**City of Redondo Beach** Aviation Blvd. at Artesia Blvd. intersection improvements	Complete CEQA Process/Council Meeting					30								6/30/2020	DATE: 9/6/19 Property owner has been uncooperative re ROW acquisition, so City has contracted with ROW attorney to assist. Attorney is working to get updated CEQA document, new appraisal, and new offer letter. Project is expected to be awarded in Summer 2020 with construction starting Fall 2020 and completed by Winter 2021.
		Complete design						31								
		Complete ROW appraisal and submit offer						31								
		Complete ROW acquisition												30		
MR312.42 (PD, D, R, C)	**City of Redondo Beach** Construction of SB right-turn lane at Inglewood Ave. and Manhattan Beach Blvd.	Complete design					30								6/30/2020	DATE: 9/6/19 Property owner has been cooperative and appraisal being prepared for offer letter of right of way acquisition. SCE completed power pole relocation. Pending utility relocation, MWD completed design and is scheduling relocation of their utility equipment.
		Complete ROW process						31								
		Complete utility relocation								28						
		Award construction contract										30				
MR312.75 (C)	**City of Redondo Beach** Kingsdale Ave. at Artesia Blvd. Intersection Improvements	Award construction contract					30								6/30/2024	DATE: 9/6/19 Intersection improvements are sequentially tied to the Transit Center construction and will be bid complimentary to the Center. Bid solicitations are expected in 10/2019. Intersection widening is expected to start in 7/2021.
MR312.10 (PD, D, R, C)	**City of Torrance** PCH at Hawthorne Blvd. intersection improvements	Caltrans review of 95% design			12										6/30/2020	DATE: 9/6/19 Caltrans issued permit to construct a watermain prior to construction of this project. Watermain project advertised for construction bids. Caltrans/City staff to meet in early September on outstanding items needing completion before a permit can be issued. Additional geotechnical work has been required by Caltrans for retaining walls on the NE quadrant of the project area and will be completed after Caltrans verifies no new requirements will be added.
		Fully execute construction contract						31								
		Begin construction							31							
MR312.23 (PD, D, R, C)	**City of Torrance** Torrance Park and Ride	Complete construction							31						6/30/2020	DATE: 9/6/19 Construction began 6/2018 and will be ongoing through summer 2020.
MR312.26 (PD, D, R, C)	**City of Torrance** I-405 at 182nd St. / Crenshaw Blvd. operational improvements	Complete ROW acquisition										30			6/30/2022	DATE: 9/6/19 City met with Caltrans to discuss Fwy & Hwy Maintenance Agreement on 8/26. City and consultant met w/business owner of Arco to discuss relocation services. PDT meeting held on 8/29.City provided sqft and cost estimate to remove asbestos from intersection of 182nd/Crenshaw.
MR312.40 (PD, D, R, C)	**City of Torrance** PCH at Vista Montana/Anza Ave. intersection improvement	Fully execute construction contract					30								6/30/2020	DATE: 9/6/19 Revisions to plans received and are being reviewed. Traffic signal plan sheet revisions anticipated next month.
		Begin construction							31							
		Complete construction												30		
MR312.60 (PD, D, R, C)	**City of Torrance** Crenshaw from Del Amo to Dominguez; 3 Southbound turn lanes at 1) Del Amo Blvd.; 2) extension of 208th St.; 3) Transit Center Entrance. Signal Improvements at 2 existing and new signal at Transit Center and extension of 208th St.	Complete construction							31						6/30/2021	DATE: 9/6/19 Construction began 6/2018 and will be ongoing through summer 2020.
MR312.76	**City of Torrance** Plaza Del Amo at Western Ave Improvements	Complete 65% design						31							6/30/2022	DATE: 9/6/19 Design contract awarded 8/2019. Design to begin 9/2019.
		Complete 95 % design									31					
MR312.32 (PD)	**Port of Los Angeles** SR-47/Vincent Thomas Bridge & Front St./Harbor Blvd. Interchange Reconfiguration Project	Complete 35% design			20										6/30/2021	DATE: 7-30-19 PA/ED was completed on 6/21/19
		Complete 65% design							31							
		Complete 95% design												5		