FY17-18 Measure R SBHP Annual Performance Evaluation Report

July 2017

Project ID (Phases funded by SBHP)	Lead Agency Project Description	Milestone	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Planned $ as of Sep-17	Actual $ as of Sep-17	Cause of delay
MR312.41	**City of Carson** Traffic Signal Upgrades at 10 intersections																Committed Project, no FA executed
MR312.46	**City of Carson** Upgrade Traffic Control Signals at intersection of Figueroa St. and 234th St. and Figueroa St. and 228th St.																Committed Project, no FA executed
MR312.57 (PD)	**City of El Segundo** Park Pl. from Nash St. to Allied Wy. - Roadway extension and railroad grade separation	Complete Environmental Document									31				$0		
MR312.02	**City of Gardena** Traffic Signal Improvement - Rosecrans Ave./Vermont Ave. and Redondo Beach Blvd/Vermont Ave.	Prepare/Solicit Bids for PS&E											30		$0		
MR312.09	**City of Gardena** Artesia Blvd. Arterial Improvements from Western Ave. to Vermont Ave.																Committed Project, no FA executed
MR312.33 (PD, D, R, C)	**City of Hawthorne** Multiple intersection improvements (traffic lanes added) at Aviation Blvd./Marine Ave.	Complete Construction					1								$750,000		
MR312.47	**City of Hawthorne** Signal Improvements on Prairie Ave. from 118th St. to Marine Ave (CFP Match)																Committed Project, no FA executed
MR312.54 (PD, D, R, CS, C)	**City of Hawthorne** Inglewood Ave. at El Segundo Blvd., Crenshaw Blbd. at Rocket Rd. & Crenshaw Blvd. at Jack Northrop & 120th St. from Prairie Ave. to Felton Ave. - Intersection widening improvements & traffic signal modifications	Complete utility relocation					1								$0		
		Complete Construction									31						
MR312.61 (PD, D, C)	**City of Hawthorne** Hawthorne Blvd. Arterial Improvements from 120th St. to 111th St.	Begin PAED		30											$39,000		
		Begin 35% PS&E		30													
MR312.05 (PD, D, R, C)	**City of Hermosa Beach** PCH (SR-1/PCH) improvements between Anita St. and Artesia Blvd.	Complete 95% PS&E		31													
		Submit Final PS&E					17										
		Solicit/Fully Execute Construction Contract									5						
		Begin Construction									14						
MR312.38	**City of Hermosa Beach** PCH at Aviation Blvd. Intersection Improvements (Southbound left turn lanes)																Committed Project, no FA executed
MR312.63	**City of Hermosa Beach** PA/ED on PCH from Aviation Blvd. to Prospect Ave.																Committed Project, no FA executed
MR312.12 (PD, D, C)	**City of Inglewood** Citywide Phase IV	Complete Construction						31									
MR312.50	**City of Inglewood** ITS: Phase V - Communication Gap Closure on Various Locations, ITS Upgrade and Arterial Detection																Committed Project, no FA executed
MR312.49	**City of Lawndale** Redondo Beach Blvd. Mobility Improvements from Prairie Ave. to Artesia Blvd. (CFP match)																Committed Project, no FA executed
MR312.XX	**City of Lawndale** Manhattan Beach Blvd. at Hawthorne Blvd. Left Turn Signal Improvements																Committed Project, no FA executed
MR312.51	**City of Los Angeles** Improve Anaheim St. from Farraugut Ave. to Dominguez Channel (CFP match)																Committed Project, no FA executed
MR312.XX	**City of Los Angeles** Alameda St. (South) Widening from Anaheim St. to Harry Bridges Blvd.																Committed Project, no FA executed
MR312.52	**Los Angeles County** ITS: Improvements on South Bay Arterials																Committed Project, no FA executed. Funding available FY18-19
MR312.43 (PD, D,C)	**City of Lomita** Intersection Improvements at Western/PV Dr. & PCH/Walnut	Fully Execute Construction Contract				3									$0		
		Begin Construction				31											
		Complete Construction										30					
MR312.28 (PD, R, C)	**City of Manhattan Beach** Seismic retrofit of Sepulveda Blvd. bridge 53-62	Submit Final PS&E				1											
		Begin Development of Construction Solicitation Package										1					
		Complete ROW Acquisition												1			
MR312.34 (PD, D, R, C)	**City of Manhattan Beach** Construct SB right-turn lane on Aviation at Artersia	Complete 35% PS&E								15					$45,000		
		Begin 65% PS&E										15					
		Begin ROW Acquisition											1				